
PROJECT COMPLETION REPORT

NORTHBRIDGE MEMORIAL TOWN HALL

7 MAIN STREET WHITINSVILLE, MA 01588

WINDOW RESTORATION & WEATHERIZATION PROJECT



MASSACHUSETTS PRESERVATION PROJECTS FUND –ROUND 18 (DEVELOPMENT PROJECT)

JULY ____ 2013



Prepared by: John Hecker, AIA, Project Manager /McGinley Kalsow & Assoicates R. Gary Bechtholdt II, Town Planner / Local Project Coordinator

MASSACHUSETTS HISTORICAL COMMISSION
William Francis Galvin, Secretary of the Commonwealth
220 Morrissey Boulevard, Boston, Massachusetts 02125



(BLANK PAGE)

PROJECT COMPLETION REPORT

Project Number (MHC use only):

Project Name: Northbridge Memorial Town Hall -Window Restoration & Weatherization

Property Name: Northbridge Memorial Town Hall
Address: 7 Main Street, Whitinsville, MA 01588

Grant Recipient: Town of Northbridge, MA

Title of Authorized Signer: Theodore D. Kozak, Northbridge Town Manager

Address: 7 Main Street Whitinsville, MA 01588

Owner: Town of Northbridge, MA

Completion Date: JULY 28, 2013

Total Project Cost: \$514,663.00 **Project Type:** ⊠ Development

 State Share:
 \$45,000.00

 Recipient Share:
 \$469,663.00

Endowment: \$0.00

Local Project Coordinator: R. Gary Bechtholdt II, Town Planner

State Supervisors: Paul A. Holtz, Co-Director Grants Division / Historical Architect, MHC

Massachusetts Historical Commission, Massachusetts Archives Building

220 Morrissey Boulevard, Boston, MA 02125

Preservation Supervisor(s): Wendall C. Kalsow, AIA, P-I-C

John Hecker, AIA, Architect

McGinley Kalsow & Associates, Inc. 324 Broadway, Somerville, MA 02145

Contractor(s):

[General Contractor] [Sub-Contractor/Painting]
Campbell Construction Group LLC Homer Contracting, Inc.

21 Caller Street –Suite 4, Peabody, MA 01960 195 Broadway Arlington, MA 02474

FLI Environmental, Inc. (asbestos inspection)

Sara B. Chase (historic paint analysis)

Report Prepared By: John Hecker, IAI, Architect/McGinley Kalsow & Associates

Edited By: R. Gary Bechtholdt II, Town Planner/Local Project Coordinator

Project Completion Report Approval:

I hereby certify that project work has been completed in conformance with the Secretary of the Interior's Standards for the Treatment of Historic Properties.

Brona Simon Date

Executive Director & State Historic Preservation Officer Massachusetts Historical Commission

TABLE OF CONTENTS

INTRODUCTION

PURPOSE OF PROJECT

USE OF PROPERTY

SECTION I

Comparative Budget

SECTION II

- Public Benefit Statement
- Copy of Recorded Preservation Restriction

(Stamped with Book & Page number & Date of Recording

SECTION III

- Narrative Report
- Captions for Photographs
- Photographs

SECTION IV

State Site Visit Comments (to be added by MHC staff)

SECTION V

Other Information such as Special Conditions

APPENDICES

- Architect/Preservation Consultant Certification
- List of Contractors & Sub-contractors
- Preservation Consultants
- MHC Inventory Form & Property Location Map
- Financial Documentation
- Miscellaneous Information (i.e. historic paint analysis, newspaper clippings, project sign, etc)
- Window Restoration –Scope of Work
- Documentation of Job Creation Statistics

INTRODUCTION

The Northbridge Memorial Town Hall was designed by an architect or builder who remains unidentified. Construction on the building began in 1872, and it was completed in 1876. It is prominently located at the corner of Main Street and Douglas Road, which is the major crossroads of the town. It sits between the John C. Whitin's Machine Works to the west, and Charles P. Whitin's Cotton Mill to the east.

The Town Hall was conceived and financed by two sons of the Whitin family, and was built as a memorial to their father and mother. For many years, the Whitin family owned most of the industrial mill complexes located in the town. The Whitin family homestead used to occupy the current town hall site, until the two sons had it moved to a new location on Linwood Avenue.

Until 1958, the Whitin family paid for the maintenance and heating of the building. It was originally used as a social venue and as the location of the local library. It has functioned as the local seat of town government since 1876.

Through a grant from the Massachusetts Historical Commission MPPF Program, the Town has been able to restore approximately 78 double-hung and semi-circular windows at the perimeter of the first and second floors.

PURPOSE OF THE PROJECT

The purpose of the project was to restore the physical integrity and finishes of the original town hall window sashes and frames. In a previous contract, historic paint color research had identified the original historic colors of the windows. The restored windows have been painted with these historic paint colors. The restored windows also have new metal, perimeter weather-stripping to reduce drafts. The upper sashes have been fixed in-place with removable wood blocks. This detail, along with new sash locks and sash lifts, will make the sash easier to use, to lock, and to reduce air infiltration.

An alternate for additional work, not funded by the MHC, will provide storm windows for all of the first floor windows. The new storm windows will help to save additional energy, increase user comfort, and protect the newly restored window frames and sashes from the elements.

USE OF PROPERTY

The Northbridge Memorial Town Hall has served as the center for local government since its construction. Construction began in 1872 as a memorial to Paul and Betsy Whitin. In 1958 care of the Memorial Town Hall was transferred to the Selectmen of Northbridge. Today, the Town Hall still serves as the town's main administrative and operational headquarters and shall continue to do so for future generations.

SECTION I: COMPARATIVE BUDGET & FINANCIAL DOCUMENTATION

1. COMPARATIVE BUDGET

Work Categories per Contract	Estimated Cost per Contract	Actual Bid	Change Orders	Final Cost
a. <u>Division 1 – General Conditions</u>	\$ 116,632.00	\$ 50,700.00	\$ 0	\$ 50,700.00
b. <u>Division 2 – Site work (Abatement)</u>	\$ 0	\$ 30,000.00	\$ 0	\$ 30,000.00
c. <u>Division 8 – Windows & Doors</u>	\$ 227,775.00	\$ 312,500.00	\$ 41,963	\$ 354,463.00
d. <u>Division 9 - Finishes</u>	\$ 82,328.00	\$ 76,300.00	\$ 3,200	\$ 79,500.00
Total Project Cost	\$ 426,736.00	\$ 469,500.00	\$ 45,163.00	\$ 514,663.00

2. SUMMARY OF FUNDING SOURCES

Estimated Actual

as per Contract

State Share: \$ 45,000.00 \$ 45,000.00

Non-State Share: \$ 424,500.00 \$ 469,663.00

Donor: <u>Town of Northbridge, MA</u> Donor:

Source: Town-Approved Warrant Source:

Kind: Town Funds Kind:

Amount: \$ 469,663.00 Amount:

SECTION II: PUBLIC BENEFIT STATEMENT

Since the project was limited to the exterior of the structure which can be seen from the public right-of-way, and structural improvements, public benefit requirements are deemed satisfied. A copy of the Preservation Restriction for maintenance and administration has been incorporated into the deed and is included in this section.
Project involved interior work. The property is open to the public on the following days:

Hours of operation are:

Monday	8:30 AM - 7:00 PM	Thursday	8:30 AM - 4:30 PM
Tuesday	8:30 AM - 4:30 PM	Friday	8:30 AM - 1:00 PM
Wednesday	8:30 AM - 4:30 PM	Closed	Saturday & Sunday

These restrictions have been recorded in the Worcester County Registry of Deeds at Book 22303, Page 188 to 193 for a term of (perpetuity) years.

Date Recorded:

02/09/2000

LEONARD KOPELMAN
DONALD G. PAIGE
ELIZABETH A. LANE
JOYCE FRANK
JOHN W. GIORGIO
BARBARA J. SAINT ANDRE
JOEL B. BARD
EVERETT J. MARDER
JOSEPH L. TEHAN, JR.
ANNE-MARIE M. HYLAND
THERESA M. DOWDY
DEBORAH A. ELIASON
RICHARD BOWEN

EDWARD M. REILLY DIRECTOR WESTERN OFFICE

WILLIAM HEWIG III JEANNE S. MCKNIGHT JUDITH C. CUTLER KATHLEEN M. O'DONNELL

KOPELMAN AND PAIGE, P. C.

ATTORNEYS AT LAW

31 ST. JAMES AVENUE

BOSTON, MASSACHUSETTS 02116-4102

(617) 556-0007 FAX (617) 654-1735

PITTSFIELD OFFICE (413) 443-6100

NORTHAMPTON OFFICE (413) 585-8632

WORCESTER OFFICE (508) 752-0203 DAVID J. DONESKI
SANDRA M. CHARTON
ILANA M. QUIRK
PATRICIA A. CANTOR
JOHN R. HUCKSAM, JR.
THOMAS P. LANE, JR.
BRIAN W. RILEY
ROBERT PATTEN
MARY L. GIORGIO
KATHLEEN E. CONNOLLY
CHRISTOPHER J. GROLL
MICHELE E. RANDAZZO
DARREN R. KLEIN
THOMAS W. MCENANEY
JONATHAN M. SILVERSTEIN
KATHARIME, I. GOREE
CHRISTOPHER J. POLLART
LISA V. WHELAN
LAURA N. KLING
GREGG J. CORBO
AMANDA ZURETTI

March 16, 2000

Town Clerk Northbridge Town Hall 7 Main Street Whitinsville, MA 01588

Re: <u>Preservation Restriction Agreement - 7 North Main Street</u>

Dear Sir/Madam:

I enclose the original recorded Preservation Restriction Agreement and Restriction Guidelines for safekeeping in the Town of Northbridge's permanent files. The enclosed Preservation Restriction Agreement and Restriction Guidelines were recorded with the Worcester County Registry of Deeds on February 9, 2000 in Book 22303, Pages 188 to 193.

If you have questions regarding this enclosure, please do not hesitate to contact me.

Very truly yours,

Amanda Zuretti

AZ/er Enc.

cc:

: Town Manager

Board of Selectmen

96303/NBRI./0001

LEONARD KOPELMAN DONALD G. PAIGE ELIZABETH A. LANE ELIZABETH A. LANE
JOYCE FRANK
JOHN W. GIORGIO
BARBARA J. SAINT ANDRE
JOEL B. BARD
EVERETT J. MARDER
JOSEPH L. TEHAN. JR.
ANNE-MARIE M. HYLAND
THERESA M. DOWDY
DEBORAH A. ELIASON
RICHARD BOWEN

EDWARD M. REILLY DIRECTOR WESTERN OFFICE

WILLIAM HEWIG DE JEANNE S. McKNIGHT JUDITH C. CUTLER KATHLEEN M. O'DONNELL

KOPELMAN AND PAIGE, P. C.

ATTORNEYS AT LAW

31 ST. JAMES AVENUE

BOSTON, MASSACHUSETTS 02116-4102

(617) 556-0007 FAX (617) 654-1735

(413) 443-6100

NORTHAMPTON OFFICE (413) 585-8632

WORCESTER OFFICE (508) 752-0203

PATRICIA A. CANTOR JOHN R. HUCKSAM, JR. THOMAS P. LANE, JR. BRIAN W. RILEY

REIAN W. RILEY
ROBERT PATTEN
MARK R. REIGH
MARY L. GIORGIO
KATHLEEN E. CONNOLLY
RECEIVEMENTSTOPHER J. GROLL
DARREN R. KLEIN
THOMAS W. MCENANEY
LUJ KATHARINE I. GOREE
CHRISTOPHER J. POLI APT

CHRISTOPHER J. POLLART
LISA V. WHELAN
LISA V. WHELAN
MARADIDE TOWN MERCA J. CORBO
GREGG J. CORBO AMANDA ZURETTI

February 9, 2000

BY FACSIMILE - (617) 720-2565 FEDERAL EXPRESS

Mr. Steven Howe Marsh, Moriarty, Ontell & Dacey, P.C. c/o Worcester South County Registry of Deeds Court House 2 Main Street, Worcester, MA 01608

Re: Town of Northbridge - Recordation of Historic Preservation Restriction

Dear Mr. Howe:

I enclose for recordation in the Worcester South County Registry of Deeds a Preservation Restriction Agreement between the Commonwealth of Massachusetts by and through the Massachusetts Historical Society and the Town of Northbridge concerning the premises located at 7 Main Street, Northbridge, Massachusetts.

Kindly record the enclosed Preservation Restriction Agreement and appended Guidelines at your earliest opportunity. No rundown is necessary prior to recording. I enclose this firm's check in the amount of \$14.00 in payment of the recording fee. Kindly request a marginal reference to the Deed in Book 3942, Page 478 at the time of recording.

If you have questions concerning this request, please do not hesitate to contact me.

Very truly yours,

Deborah A. Eliason

Wind Kel

DAE/AZ/smm

Enc.

cc: Town Manager

Board of Selectmen

93622/NBRI/0001

PRINTED ON RECYCLED PAPER



PRESERVATION RESTRICTION AGREEMENT between the COMMONWEALTH OF MASSACHUSETTS by and through the MASSACHUSETTS HISTORICAL COMMISSION and the Town of Northbridge

The parties to this Agreement are the Commonwealth of Massachusetts, by and through the Massachusetts Historical Commission located at the Massachusetts Archives Building, 220 Morrissey Boulevard, Boston, Massachusetts 02125, hereinafter referred to as the Commission, and the Town of Northbridge, 7 Main street, Northbridge, Ma. 01588 hereinafter referred to as the Grantor.

WHEREAS, the Grantor is the owner in fee simple of certain real property with improvements known as Northbridge Town Hall, thereon as described in a deed dated May 15, 1958, from E. Kent Swift, et al., trustees to the Town of Northbridge, recorded with the Worcester District Registry of Deeds, Book 3942, Page 478, and which is located at 7 Main Street, Northbridge, Ma. 01588 hereinafter referred to as the Premises.

WHEREAS, the Grantor wishes to impose certain restrictions, obligations and duties upon it as the owner of the Premises and on the successors to its right, title and interest therein, with respect to maintenance, protection, and preservation of the Premises in order to protect the architectural, archaeological and historical integrity thereof; and

WHEREAS, the Premises is listed in the State Register of Historic Places as a contributing property to the Whitinsville National Register Historic District; and

WHEREAS, the preservation of the Premises is important to the public for the enjoyment and appreciation of its architectural, archaeological and historical heritage and will serve the public interest in a manner consistent with the purposes of M.G.L. chapter 184, section 32, hereinafter referred to as the Act; and

WHEREAS, the Commission is a government body organized under the laws of the Commonwealth of Massachusetts and is authorized to accept these preservation restrictions under the Act;

NOW, THEREFORE, for good and valuable consideration, the Grantor conveys to the Commission the following preservation restrictions, which shall apply in Perpetuity to the Premises.

These preservation restrictions are set forth so as to ensure the preservation of those characteristics which contribute to the architectural, archaeological and historical integrity of the Premises which have been listed on the National and/or State Registers of Historic Places, under applicable state and federal legislation.

Characteristics which contribute to the architectural, archaeological and historical integrity of the Premises

Characteristics which contribute to the architectural, archaeological and historical integrity of the Premises include, but are not limited to, the artifacts, features, materials, appearance, and workmanship of the Premises, including those characteristics which originally qualified the Premises for listing in the National and/or State Registers of Historic Places.

The terms of the Preservation Restriction are as follows:

- 1. <u>Maintenance of Premises</u>: The Grantor agrees to assume the total cost of continued maintenance, repair and administration of the Premises so as to preserve the characteristics which contribute to the architectural, archaeological and historical integrity of the Premises in a manner satisfactory to the Commission according to the Secretary of the Interior's "Standards for the Treatment of Historic Properties." The Grantor may seek financial assistance from any source available to it. The Commission does not assume any obligation for maintaining, repairing or administering the Premises.
- Inspection: The Grantor agrees that the Commission may inspect the Premises from time
 to time upon reasonable notice to determine whether the Grantor is in compliance with the terms of this
 Agreement.
- 3. <u>Alterations</u>: The Grantor agrees that no alterations shall be made to the Premises, including the alteration of any interior, unless (a) clearly of minor nature and not affecting the characteristics which contribute to the architectural, archaeological or historical integrity of the Premises, or (b) the Commission has previously determined that it will not impair such characteristics after reviewing plans and specifications submitted by the Grantor, or (c) required by casualty or other emergency promptly reported to the Commission. Ordinary maintenance and repair of the Premises may be made without the written permission of the Commission. For purposes of this section, interpretation of what constitutes alterations of a minor nature and ordinary maintenance and repair is governed by the Restriction Guidelines which are attached to this Agreement and hereby incorporated by reference.
- 4. <u>Assignment</u>: The Commission may assign this Agreement to another governmental body or to any charitable corporation or trust among the purposes of which is the maintenance and preservation of historic properties only in the event that the Commission should cease to function in its present capacity.
 - 5. Validity and Severability: The invalidity of M.G.L. c. 184 or any part thereof shall not

affect the validity and enforceability of this Agreement according to its terms. The invalidity or unenforceability of any provision of this Agreement shall not affect the validity or enforceability of any other provision of this Agreement.

- Recording: The Grantor agrees to record this Agreement with the appropriate Registry of Deeds and file a copy of such recorded instrument with the Commission.
 - 7. Other Provisions: None applicable.

The burden of these restrictions enumerated in paragraphs 1 through 7, inclusive, shall run with the land and is binding upon future owners of an interest therein.

The personally appeared the above named Too Michael & Susan M. Brouwer

Notary Public

My Commission Expires Nov. 17, 2008

My Commission Expires_

RESTRICTION GUIDELINES

The purpose of the Restriction Guidelines is to clarify paragraph three of the terms of the preservation restriction, which deals with alterations to the premises. Under this section permission from the Massachusetts Historical Commission is required for any major alteration. Alterations of a minor nature, which are part of ordinary maintenance and repair, do not require MHC review.

In an effort to explain what constitutes a minor alteration and what constitutes a major change, which must be reviewed by the MHC, the following list has been developed. By no means is this list comprehensive: it is only a sampling of some of the more common alterations, which may be contemplated by building owners.

PAINT

<u>Minor</u> - Exterior or interior hand scraping and repainting of non-decorative and non-significant surfaces as part of periodic maintenance.

<u>Major</u> - Painting or fully stripping decorative surfaces or distinctive stylistic features including murals, stenciling, wallpaper, ornamental woodwork, stone, decorative or significant original plaster.

WINDOWS AND DOORS

Minor - Regular maintenance including caulking, painting and necessary reglazing. Repair or in-kind replacement of existing individual decayed window parts.

<u>Major</u> - Wholesale replacement of units; change in fenestration or materials; alteration of profile or setback of windows. The addition of storm windows is also considered a major change; however, with notification it is commonly acceptable.

EXTERIOR

<u>Minor</u> - Spot repair of existing cladding and roofing including in-kind replacement of clapboards, shingles, slates, etc.

<u>Major</u> - Large-scale repair or replacement of cladding or roofing. Change involving inappropriate removal or addition of materials or building elements (i.e. removal of chimneys or cornice detailing; installation of architectural detail which does not have a historical basis); altering or demolishing building additions; spot repointing of masonry. Structural stabilization of the property is also considered a major alteration.

LANDSCAPE/OUTBUILDINGS

<u>Minor</u> - Routine maintenance of outbuildings and landscape including lawn mowing, pruning, planting, painting, and repair.

<u>Major</u> - Moving or subdividing buildings or property; altering of property; altering or removing significant landscape features such as gardens, vistas, walks, plantings; ground disturbance affecting archaeological resources.

WALLS/PARTITIONS

<u>Minor</u> - Making fully reversible changes (i.e. sealing off doors in situ, leaving doors and door openings fully exposed) to the spatial arrangement of a non-significant portion of the building.

<u>Major</u> - Creating new openings in walls or permanently sealing off existing openings; adding permanent partitions which obscure significant original room arrangement; demolishing existing walls; removing or altering stylistic features; altering primary staircases.

HEATING/AIR CONDITIONING/ELECTRICAL/PLUMBING SYSTEMS

Minor - Repair of existing systems.

<u>Major</u> - Installing or upgrading systems which will result in major appearance changes (i.e. dropped ceilings, disfigured walls or floors, exposed wiring, ducts, and piping); the removal of substantial quantities of original plaster or other materials in the course of construction.

Changes classified as major alterations are not necessarily unacceptable. Under the preservation restriction such changes must be reviewed by the MHC and their impact on the historic integrity of the premise assessed.

It is the responsibility of the property owner to notify the MHC in writing when any major alterations are contemplated. Substantial alterations may necessitate review of plans and specifications.

The intent of the preservation restriction is to enable the Commission to review proposed alterations and assess their impact on the integrity of the structure, not to preclude future change. MHC staff will attempt to work with property owners to develop mutually satisfactory solutions, which are in the best interests of the property.

3942

See Flan
Book 232
Flan 35

agreement B-22303 P-188 E. KENT SWIFT, PHILIP B. WALKER, E. KENT SWIFT, JR., all of Whitins-ville, Northbridge, STUART F. BROWN & LAURANCE M. FULLER, both of Uxbridge, Trustees,

EXECHTERKURKER BERWEITELEN ZELTERMISTRATERWICHKESCHUSCH-KARDER SCHUSCH-KARDER STERFERM BEHCGBESER VANOR NOCH-BEICHVERN ZEN BETATEN SCHURCH VOCH VOCH KARDER SCHURCH VOCH VER ZEN BERTER STERFER DE S

by power conferred by under Indenture dated February 8, 1882 by and between John C. Whitin et al and Josiah Lasell et ali, recorded with Worcester District Deeds, Book 1117, Page 181

for One Dollar and other good and valuable consideration Dollars paid, grant to TOWN OF NORTHBRIDGE

Mandamakin All that certain lot or parcel of land known as the Homestead lot or estate of the late Mrs. Betsey Whitin, deceased, situated on Main Street in said Whitinsville, in said Northbridge, with the Memorial Building standing thereon, which said lot of land is bounded as follows, viz:

Commencing at the Northwest corner of the quitclaimed premises on said Main Street at a corner of the fence of the Whitin Machine Works Estate; thence Southerly by said fence and a wall, one hundred and ninety-three (193) feet, more or less, to a corner of the wall; thence Easterly by a Bank wall one hundred and sixty-seven (167) feet, more or less, to the County road; thence Northerly by said County road, one hundred and ninety-three (193) feet, more or less, to said Main Street; thence Westerly on said Main Street one hundred and sixty-seven (167) feet, more or less, to the first mentioned bound.

Subject to rights of the public in that part of the above-described premises which is located on the northeasterly corner thereof and which is now used for highway and sidewalk purposes.

Subject also to any rights and easements pertaining to public utilities and surface water drains.

Said premises are part of the same premises described in said indenture recorded with Worcester District Deeds Book 1117, Page 181, and are shown on plan dated May 1958 by G. Bertrand Bibcault entitled "Town Hall Lot" which plan is to be recorded herewith.

See Worcester Probate Court Case No. 191382 and decree dated April 21, 1958.

The consideration for this deed is such that no documentary stamps are required.

Withern Our hands and seals this fifteenth day of May, 19.58.

Short Town The fraction

Shillip Bill alker.

The Commonwealth of Massachusetts

Worcester,

SS.

May 15,

19 58

Then personally appeared the above named PHILIP B. WALKER

and acknowledged the foregoing instrument to be his free act and deed, before me

Comment of the commen

Tilton, Notary Public XICKER MAKKERER

My commission expites. January 23, 19 65

SECTION III: NARRATIVE REPORT

The Northbridge Memorial Town Hall opened its doors in 1876 and has served as the town hall ever since. Construction on the building began in 1872 and was completed in 1876. It sits on a corner lot donated by the Whitin manufacturing family.

The building is designed in the Classical Revival style having a slate roof with red brick pedimented gables, red brick masonry bearing walls, granite string courses, keystones, sills and a rock-faced granite foundation. The property is listed on the National Register of Historic Places as a contributing building to the Whitinsville Historic District. In the year 2000, a preservation restriction in perpetuity was recorded.

On the interior, the building is remarkably unchanged on the main and upper floors. Naturally finished wood wainscots and door and window trim have never been painted over with opaque finishes. The original main entry doors have been lost at the north portico, but most of the original building fabric from 1876 still survives.

A new stair tower and elevator addition was added to the building circa 2000. This new structure is centered on the south elevation of the building, and provides handicapped access to all three floors of the building. Former window openings on the first and second floors were extended to the floor to serve as new doorways at each level. A large attic, served by a stairway, exists over the second floor meeting room. The attic space is mostly empty and is not considered habitable space, due to the lack of a second means of egress.

On March 30, 2012, the Town of Northbridge applied to Massachusetts Historical Commission (MHC) for an MPPF Round 18 grant to restore the original window frames and sashes of the Town Hall. The Town was notified of its funding allocation of \$45,000 on June 13, 2012.

The Town of Northbridge engaged the architectural preservation firm of McGinley Kalsow & Associates, Inc. to provide designer services for the window restoration project. Construction documents were prepared by MK&A and were used to bid the proposed work on November 7, 2012.

On November 30, 2012, the Northbridge Memorial Town Hall Window Restoration & Weatherization Project received competitive bids under Chapter 149 requirements. The low bidder was The Campbell Construction Group, LLC of Peabody, MA, with a low bid of \$315,300. Their bid included a filed sub-bid amount of \$76,300 for the exterior field painting work. Award of the construction contract was made to the Campbell Construction Group, LLC on January 8, 2013.

The exteriors of the windows were primed with an alkyd primer and painted with two top coats of acrylic paint to match the original two window colors. On the interior, a custom paint color was applied over a primer coat, and then finish coats of polyurethane were applied to the restored window sash and window stops.

Both the Town of Northbridge and MK&A were pleased with the care demonstrated by the Campbell Construction Group in working in an occupied town hall, and with the high level of workmanship

demonstrated. Jeremy Campbell was the project manager and David Campbell, President, was also actively involved in the project. Wojciech Wasilewsky of WW Woodworks was the sub-contractor for the window restoration component of the work.

CAPTIONS FOR PHOTOGRAPHS

Existing conditions photos

- 1. <u>2nd Floor Window N001, North Elevation:</u> window sashes, mullions, sills, transom and frame are all severely weathered
- 2. <u>2nd Floor Window N006, North Elevation:</u> window sashes, mullions, sills, transom, frame, and overlight are all severely weathered
- 3. <u>Typical 1st Floor Window (exterior):</u> window sashes, mullions, sills, and frame are all severely weathered
- 4. <u>Typical 1st Floor Window (interior)</u>: window finish is water-damaged due to missing glazing putty, sash cords are broken, and there is glass breakage
- 5. <u>Typical 2nd Floor Window Sill:</u> window sill, frame, and brick moulding are all severely weathered at south elevation; north elevation sills were in much better condition
- 6. <u>Attic Window W001, West Elevation:</u> original severely deteriorated round sash is resting on the floor, below a simplified replacement unit.

Window removal photos

- 7. <u>North Exterior Elevation:</u> During the window removal process, wafer board sheets were installed in all window openings.
- 8. 2nd Floor Meeting Room: Once removed, window sash were individually numbered to make sure that they were reinstalled in the correct opening. Before being removed from the site, all glazing putty and glass were removed during an abatement process. Approximately two-thirds of all original glass was removed without breakage, and saved for reinstallation.
- 9. <u>2nd Floor Meeting Room:</u> Wafer board was secured to the window frame from the outside of the building. Interior window stops were also numbered for reinstallation into the correct opening.

Window restoration shop photos

- Wojciech Wasilewsky Woodwork Shop: These window sashes have had loose connections mechanically repaired, and deteriorated wood areas repaired with epoxy wood consolidants and patching compounds.
- 11. <u>Wojciech Wasilewsky Woodwork Shop:</u> As part of the restoration work, kerfs were cut into the stiles of each sash to receive new metal weatherstripping.

- more protected west end of the attic. The newly constructed round window was placed at the east end, which has more exposure to the elements.
- 22. North Window Jamb and Sill at 2nd Floor: The wood surfaces of the interior window frame, sill and adjoining wainscot were not part of the work scope. The wood window stops were part of the work scope and were painted to match the restored sash. Visible in the photo are the new sash lifts, brass grommets on the window stops, and the new metal weather-stripping. The exterior wood window trim will be painted as part of the work scope.
- 23. <u>South Elevation Sill Repair:</u> Sills on the south side of the building were much more deteriorated than the sills on the north side. Damaged sill surfaces were consolidated and patched with epoxy materials. The inside sills may be restored as part of a future project, still to be determined.



1. 2nd Floor Window N001, North Elevation: window sashes, mullions, sills, transom and frame are all severely weathered

2. 2nd Floor Window N006, North Elevation: window sashes, mullions, sills, transom, frame, and overlight are all severely weathered



<u>3. Typical 1st Floor Window (exterior):</u> window sashes, mullions, sills, and frame are all severely weathered



4. Typical 1st Floor Window (interior): window finish is water-damaged due to missing glazing putty, sash cords are broken, and there is glass breakage



5. Typical 2nd Floor Window Sill: window sill, frame, and brick moulding are all severely weathered at south elevation; north elevation sills were in much better condition



6. Attic Window W001, West Elevation: original severely deteriorated round sash is resting on the floor, below a simplified replacement unit.



<u>7. North Exterior Elevation:</u> During the window removal process, wafer board sheets were installed in all window openings.



8. 2nd Floor Meeting Room: Once removed, window sash were individually numbered to make sure that they were reinstalled in the correct opening. Before being removed from the site, all glazing putty and glass were removed during an abatement process. Approximately two-thirds of all original glass was removed without breakage, and saved for reinstallation.



<u>9. 2nd Floor Meeting Room:</u> Wafer board was secured to the window frame from the outside of the building. Interior window stops were also numbered for reinstallation into the correct opening.



<u>10. Wojciech Wasilewsky Woodwork Shop:</u> These window sashes have had loose connections mechanically repaired, and deteriorated wood areas repaired with epoxy wood consolidants and patching compounds.




11. Wojciech Wasilewsky Woodwork Shop: As part of the restoration work, kerfs were cut into the stiles of each sash to receive new metal weatherstripping.



12. Wojciech Wasilewsky Woodwork Shop: A number of different window sashes were inspected to confirm their original paint color.



13. Wojciech Wasilewsky Woodwork Shop: A number of different paint colors and paint mixes were explored to get the closest match.



14. 2nd Floor Window N002, North Elevation, Exterior View: A window mock-up was installed for review by MK&A, the Town, and MHC, before authorizing a full-scale production effort at the woodwork shop, and installation of completed units.



15. 2nd Floor Window N002, North Elevation, Interior View: The interior of the mock-up was reviewed for paint colors, sash locks and sash lifts, sash chains and pulleys, weatherstripping, glazing appearance, and ease of operation.



of window stop taken from the head of one window was placed against the stile of the mock-up window. It was a very close match to the original finish on the curved stop, which had never been over-painted.



16. 2nd Floor Window N002, North Elevation, Interior View: A curved section 17. 2nd Floor Window N002, North Elevation, Interior View: The newly restored and painted window sashes complemented the finishes of the naturally finished wood of the adjoining window frame. The mock-up was approved by MK&A, as well as by representatives from the Town and the local Historical Commission.



18. North Exterior Elevation: From the exterior, the dark chocolate brown color of the sashes de-emphasizes the window frames and muntins, and makes the glass area of each window opening seem larger. The window frames and mullions will be painted a milk chocolate color, as part of the remaining work.



19. North Interior Elevation, 2nd Floor Meeting Room: From the interior, the cleaned glass offers a much greater transparency of light. The lower sashes are all operable, while the upper sashes are fixed in-place, to reduce air infiltration and energy loss.




20. North Interior Elevation, 1st Floor Offices: The operation of the restored window sashes is relatively easy, considering that the sash weights only exist at the masonry opening side of each window, and not within the central vertical mullion. The narrow proportions of the windows probably make this possible.



21. Interior Elevation of Round East Attic Window: The original eastern round window had previously been replaced with a simplified new design. After restoration, this window was relocated to the more protected west end of the attic. The newly constructed round window was placed at the east end, which has more exposure to the elements.



22. North Window Jamb and Sill at 2nd Floor: The wood surfaces of the interior window frame, sill and adjoining wainscot were not part of the work scope. The wood window stops were part of the work scope and were painted to match the restored sash. Visible in the photo are the new sash lifts, brass grommets on the window stops, and the new metal weather-stripping. The exterior wood window trim will be painted as part of the work scope.



23. South Elevation Sill Repair: Sills on the south side of the building were much more deteriorated than the sills on the north side. Damaged sill surfaces were consolidated and patched with epoxy materials. The inside sills may be restored as part of a future project, still to be determined.

SECTION IV: STATE SITE VISIT COMMENTS

(To be added by MHC staff)

SECTION V: SPECIAL CONDITIONS

1. Prior to work being undertaken, MHC reviewed and approved the colors chosen for painting the window sashes and frames.

Paint analysis was completed by Historic Paint Consultant Sara B. Chase to determine the original color for the exterior of both the window sash and window trim. The original interior paint color on the window sashes was determined by John Hecker, and the restored sash were painted to match.

2. Expenditure Requirements and Project Deadline: In addition to completing a minimum of \$45,000 worth of MHC - eligible work, the Grantee must document a minimum of \$45,000 (over and above the \$45,000 emergency-type grant expenditure) in allowable project costs and submit acceptable financial documentation of these costs to the Massachusetts Historical Commission within three (3) years.

This documentation is summarized in Paragraph #2, Section II of this report. The Town of Northbridge expended \$409,300 (from line item #4 on Application for Payment No. 4 dated June 21, 2013) on qualified construction costs. See the Financial Documentation in the Appendices of this report for more detailed information.

ARCHITECT/PRESERVATION CONSULTANT CERTIFICATION



ARCHITECT/PRESERVATION CONSULTANT CERTIFICATION

The Project was accomplished according to the plans and specifications approved by the Commission as described in the project contract and met the Secretary of the Interior's Standards for the Treatment of Historic Properties.

Wendall C. Kalsow, AIA

Werlall CKalan

Date

July 26, 2013

Principal-in-Charge

LIST OF CONTRACTORS & SUB-CONTRACTORS

General Contractor:

Campbell Construction Group, LLC 21 Caller Street – Suite 4

Peabody, MA 01960

Sub-Contractor (Painting):

Homer Contracting, Inc.

195 Broadway

Arlington, MA 02474

PRESERVATION CONSULTANTS

Preservation Architect:

Wendall C. Kalsow, AIA, Principal-in-Charge John Hecker, AIA, Project Architect MCGINLEY KALSOW & ASSOCIATES, INC. 324 Broadway Somerville, MA 02148

Tel: (617) 625-8901 Fax: (617) 625-8902

MHC INVENTORY FORM

Massachusetts Cultural Resource Information System

Scanned Record Cover Page

Inventory No: NBD.27

Historic Name: Northbridge Town Hall

Common Name:

Address: 7 Main St

City/Town: Northbridge Village/Neighborhood: Whitinsville

Local No: 3

Year Constructed:

Architect(s):

Architectural Style(s): Classical Revival Use(s): Town Hall

Significance: Architecture; Politics Government; Social History

Area(s): NBD.A: Whitinsville Historic District

Nat'l Register District (4/9/1983); Preservation Restriction Designation(s):

(2/9/2000)



The Massachusetts Historical Commission (MHC) has converted this paper record to digital format as part of ongoing projects to scan records of the Inventory of Historic Assets of the Commonwealth and National Register of Historic Places nominations for Massachusetts. Efforts are ongoing and not all inventory or National Register records related to this resource may be available in digital format at this time.

The MACRIS database and scanned files are highly dynamic; new information is added daily and both database records and related scanned files may be updated as new information is incorporated into MHC files. Users should note that there may be a considerable lag time between the receipt of new or updated records by MHC and the appearance of related information in MACRIS. Users should also note that not all source materials for the MACRIS database are made available as scanned images. Users may consult the records, files and maps available in MHC's public research area at its offices at the State Archives Building, 220 Morrissey Boulevard, Boston, open M-F, 9-5.

Users of this digital material acknowledge that they have read and understood the MACRIS Information and Disclaimer (http://mhc-macris.net/macrisdisclaimer.htm)

Data available via the MACRIS web interface, and associated scanned files are for information purposes only. THE ACT OF CHECKING THIS DATABASE AND ASSOCIATED SCANNED FILES DOES NOT SUBSTITUTE FOR COMPLIANCE WITH APPLICABLE LOCAL, STATE OR FEDERAL LAWS AND REGULATIONS. IF YOU ARE REPRESENTING A DEVELOPER AND/OR A PROPOSED PROJECT THAT WILL REQUIRE A PERMIT, LICENSE OR FUNDING FROM ANY STATE OR FEDERAL AGENCY YOU MUST SUBMIT A PROJECT NOTIFICATION FORM TO MHC FOR MHC'S REVIEW AND COMMENT. You can obtain a copy of a PNF through the MHC web site (www.sec.state.ma.us/mhc) under the subject heading "MHC Forms."

> Commonwealth of Massachusetts Massachusetts Historical Commission 220 Morrissey Boulevard, Boston, Massachusetts 02125 www.sec.state.ma.us/mhc

This file was accessed on:

Wednesday, October 12, 2011 at 11:50 AM


FORM B - BUILDING

MASSACHUSETTS HISTORICAL COMMISSION MASSACHUSETTS ARCHIVES BUILDING 220 MORRISSEY BOULEVARD BOSTON, MASSACHUSETTS 02125

Photograph



Locus Map



Recorded by:

Organization:

Date (*month / year*):

Assessor's Number	USGS Quad	Area(s)	Form Number	

Town/City: Northbridge

Place: (neighborhood or village):

Village of Whitinsville

Address: 7 Main Street Whitinsville, MA 01588

Historic Name: Northbridge Memorial Town Hall

Uses: Present: Town Hall

Original: Town Hall

Date of Construction: ca 1872

Source:

Style/Form: Classic Revival w/ elements of Italianate

Architect/Builder: Unknown

Exterior Material:

Foundation: Granite

Wall/Trim: Brick

Roof: Slate

Outbuildings/Secondary Structures:

n/a -None

Major Alterations (with dates):

Glass/metal doors (1970s) Addition -Elevator/stairwell (1998)

New Slate Roof (2000)

Condition: Good

Moved: no yes Date: n/a

Acreage: .798 acres / (±34,769 square-feet)

Setting:

Corner of Main Street & Douglas Road North elevations fronts Main Street East elevation fronts Douglas Road

Southerly elevation also viewable from Douglas Road

INVENTORY FORM B CONTINUATION SHEET

TOWN Northbridge ADDRESS 7 Main St Whitinsville

MASSACHUSETTS HISTORICAL COMMISSION 220 Morrissey Boulevard, Boston, Massachusetts 02125

Area(s)	Form No.

(1865) were established. Whitinsville and the Whitin family's industrial operations continued to dominate Northbridge in the late Industrial Period (1870-1915). By the beginning of the 20th century, Northbridge was a thoroughly industrial town with parts of it densely populated, where 78% of the men were employed in the factories. The construction of a streetcar line from Northbridge to Worcester in the 1890s gave residents access to the larger stores of the city, putting an end to Northbridge Center as a commercial focus, although Church Street in Whitinsville began to develop as a local commercial district. Streetcar service was replaced by improved roadways for automotive traffic during the 1920s. The Whitin family's factories continued to prosper until a depression hit the textile industry in 1923. This economic downturn forced the closure of cotton mills throughout the region, including the Whitinsville Cotton Company, the Linwood Cotton Company, and mills in Rockdale and Riverdale. The Whitin Machine Works put most of the buildings to use for some part of their continuing operation, and carried the business through to a brief spike in activity during World War II, when the company manufactured magnetos for American aircraft. Labor unrest and worker strikes in the late 1940s discouraged the Whitins from further involvement in industry. Over the next decade they sold their business interests in Northbridge, as well as the company housing and farm. Today Northbridge is no longer a company town, but memories of that long era remain, kept alive in many of the buildings and structures that define its heritage Landscape.

BIBLIOGRAPHY and/or REFERENCES

Thomas R. Navin, Whitin Machine Works Since 1831: a textile machinery company in an industrial village Town of Northbridge Bicentennial Commemorative Journal (1772-1972)

Newspaper clippings –Whitinsville Social Library Historical Room

- * R. Christopher Noonan, Preservation Specialist -National Park Service
- ** DCR & the John H. Chafee Blackstone River Valley National Heritage Corridor Commission [Northbridge Reconnaissance Report 2007]

INVENTORY FORM B CONTINUATION SHEET

TOWN Northbridge ADDRESS 7 Main St Whitinsville

MASSACHUSETTS HISTORICAL COMMISSION 220 MORRISSEY BOULEVARD, BOSTON, MASSACHUSETTS 02125

Area(s)	Form No.	

[Delete this page if no Criteria Statement is prepared]

National Register of Historic Places Criteria Statement Form


Check all that apply:
☐ Individually eligible ☐ Eligible only in a historic district
☐ Contributing to a potential historic district ☐ Potential historic district
Criteria:
Statement of Significance by


NBD.27 FOR In Area no. Form no. MASS Offic Northbridge - Whitinsville Douglas Road Address Northbridge Town Hall Name Town Hall Present use 2. Ph Sta Present owner Town of Northbridge . Description: Date ca 1872 Exterior Source Style Elements of Italianate 4. Ma Unknown Architect in 1 oth Exterior wall fabric Brick/Granite trim Outbuildings (describe) None Other features Recessed wall panels with corbelling, aroned window heads with granite keystones, pedimented gables with keystoned oculus Main Strest Altered Tiess Metal Doo Pate 1970s Moved Entry perches with unfluted column ; (Rosities egg allert at (uptal) Lot size: One acre or less X Over one acre Approximate frontage Approximate distance of building from street Northbridge Historical Recorded by Commission Organization

Date

(over)


Main ST





PROPERTY LOCATION MAP

Assessors Map



[Worcester Registry of Deeds -Plan Book 232 Plan 25]

FINANCIAL DOCUMENTATION

APPLICATION FOR PAYMENT

Confract Date; MAR 21,2013 MAR 21,2013 JAN 8,2013 Construction Mgr CAP702 Page: 1 of 3 Other Field Application No.: Application Date: Period To: Contractor Architect Owner Distribution List Project Nos: TH NORTHBRIDGE Town Hall Northbridge Window Rest'n <u>ивавситест:</u> McGinley Kalso & Associates, Inc 324 Broadway Somerville, MA 02145 CONTRACT FOR: PROJECT Campbell Construction Group, LLC 21 Caller St Ste 4 Peabody, MA 01960 Town of Northbridge 7 Main St Town Hall Wihitinsville, MA 01588 From Contractor.

Contractor's Application for Payment Application is made for payment as shown below, with attached Continuation Sheet.

 Original Contract Amount: 	\$ 469,500.00
2. Net of Change Orders:	\$ 7,800.00
Net Amount of Contract:	\$ 477,300.00
Total Completed & Stored to Date:	\$ 73,650.00
5. Retainage Summary:	
a. 5.00 % of Completed Work \$	3,682.50
b. 5.00 % of Stored Material \$	0.00
Total Retainage:	3,682.50
6. Total Completed Less Retainage:	\$ 69,967.50
7. Less Previous Applications:	\$
8, Current Payment Due, This Application:	\$ 69,967,50

CONTRACTOR'S CERTIFICATION:

for Payment. The Contractor also certifies that all payments have been made The Contractor's signature here certifies that, to the best of their knowledge, this document accurately reflects the work completed in this Application for work on previous Applications for Payment and also that the Current Payment is Due.

(Authoring Signature) Campbell Construction Group, LL Date: MAR 21,2013

State Authorized: Massachusetts

County of: Essex

Subscribed and swom to before me this 21 day of

My Commission expires. Notary Public:

ARCHITECT'S CERTIFICATION:

The Architect's signature here certifies that, based on their own observations, the Contract Documents and the information contained herein, this document The Architect also certifies the Contractor is entitled to the amount certified accurately reflects the work completed in this Application for Payment. for payment.

2
0
-
5
0
42
AMOUNT CERTIFIED:

0.00

0.00 52,000.00

Total approved this Month:

Total previously approved: CHANGE ORDER Activity

44,200.00 44,200.00

7,800.00

NET of Change Orders;

52,000,00

407,332,50

9. Contract Balance (Including Retainage):

Subtractions

Additions

(Architects Signaure)

and the property of the property of the second seco

TARIA MOLTALIMITMOO	-
U	J
	_
-	2
Ĉ	5
I	
ĸ	
5	7
	7
2	7
Ç	2
C)
	ı
-	-
2	2
u	_
5	
8	C
0	-
0	1
C)
-	2
6	5
=	_
V	ζ
THEMAY DO DON HOLLAND)
~	1
0	
V	۲

Emm.									
Campbell Construction Group, LLC 21 Caller St Ste 4	Group, LLC	To: Town of Northbridge 7 Main St Town Hall Wilhirinsville MA 01588	thbridge MA 01588	리다	<u>Project:</u> TH NORTHBRIDGE Town Hall Northbridge Window Rest'n	GE ridge Window F	Rest'n	Application No: Application Date: Period To: Contract Date:	1 3/21/2013 3/21/2013 1/08/2013
								Architects Project#.	#:
A B Bescription of Work	Jork	Contract	Nork Completed From Previous This	pleted This Period	F Materials Presently Stored (Not In	G Total Completed and Stored To Date	%	Balance To Finish	Retainage (If Variable
!	es in the second contract cont	Value	(D + E)	:	DarE)	(D+E+F)			Rate)
1 Bonds		7,500.00	00.00	7,500.00	00.00	7,500.00	100	00.0	375.00
	ancy	7,800,00-	0.00	0.00	0.00	0.00		7,800,00-	0.00
2 Scaffolding		15,000.00	0.00	3,750.00	00'0	3,750.00	25	11,250.00	187.50
3 BASE BID		00.00	0.00	0.00	00.00	0.00	0	00.00	0.00
, Window Removal & Plywood	val & Plywood	. 24,000.00	0.00	21,600.00	0.00	21,600.00	90	2,400.00	1,080.00
. Asbestos Abatement	əment	: 22,000.00	00'0	22,000.00	.00'0	22,000.00	100	00'0	1,100.00
 Window Restoration 	ation	72,000.00	0.00	0.00	0.00	0.00	0	72,000.00	00'0
 Window Painting 	Đ.	76,300.00	0.00	0.00	0.00	00'0	0	76,300.00	0.00
Window Hardware	are	15,600.00	00'0	0.00	00.00	0.00	0	15,600.00	0.00
Window Installation	ation	82,900.00	0.00	00.00	00'0	0.00	0	82,900.00	00.00
4 ALTERNATE #1		0.00	0.00	0.00	0.00	0.00	0	00.0	0.00
: Removal & Plywood	wood	12,000.00	0.00	10,800.00	0.00	10,800.00	06	1,200.00	540.00
 Asbestos Abatement 	ement	8,000.00	0.00	8,000.00	00.00	8,000.00	100	00'0	400.00
 Window Restoration 	ration	24,000.00	0.00	0.00	0.00	00.0	0	24,000.00	0.00
Round Window Fabrication	/ Fabrication	6,000.00	0.00	00.00	00'0	0.00	0	6,000.00	00'0
Hardware		6,000.00	0.00	0.00	00.00	00.00		6,000.00	0.00
· Installation		38,000.00	0.00	00'0	0.00	00.0	a	38,000.00	0.00
Masonry		16,000.00	0.00	0.00	0.00	00.00	0	16,000.00	0.00
5 ALTERNATE #2		00'0	0.00	0.00	00'0	00.00	0	00.00	0.00
! Storm Windows	Ŋ	18,000.00	0.00	0.00	0.00	00.0	0	18,000.00	0.00
i Installation		6,300.00	00.00	00.00	00.00	0.00	0	6,300.00	0.00
6 ALTERNATE#3	10 2 0	0.00	00'0	00'0	0.00	0.00	0	0.00	0.00
, Demolition		00'000'9	00.00	0.00	00.00	00.00	0	6,000,00	0.00
New Window		8,000,00	0.00	0.00	0.00	00'0	0	8,000.00	0.00
Ext & Int Finish		10,500.00	0.00	.00'0	0.00	0.00	0	10,500.00	0.00
		: :				1			
		486.300.00	0.00	73.650.00	0.00	73.650.00	16	392.650.00	3,682,50

-
iı
11
Mag-
- 4
C/
-
4
\subseteq
9
TALIMITMO
2
Fine
-
2
0
4
U
1
2
ш
-
>
<
0
DC
0
11
Dellan
2
0
_
-
0
63
2
APPLICA.
0
n
-

0.00 0.00 0.00 0.00	From Previous This Period Stored (Not In To Date (G F C)
	0.00 0.00 0.00 0.00 0.00 0.00 0.00

¥

APPLICATION FOR PAYMENT

CAP702 Page: 1 of 3

APR 2,2013 APR 2,2013 JAN 8,2013 Contract Date Construction Mgr for Payment. The Contractor also certifies that all payments have been made The Architect's signature here certifies that, based on their own observations, the Contract Documents and the information contained herein, this document The Contractor's signature here certifies that, to the best of their knowledge, The Architect also certifies the Contractor is entitled to the amount certified Date: 4/3 for work on previous Applications for Payment and also that the Current this document accurately reflects the work completed in this Application accurately reflects the work completed in this Application for Payment. Other Penod To Campbell Construction Group, LL Contractor Owner Architect Application No. Application Date CONTRACTOR'S CERTIFICATION: ARCHITECT'S CERTIFICATION: State Authorized: Massachusetts Distribution List Subscribed and sworn to before me this 200 day of Dorch Project Nos Date; APR 2,2013 My Commission expires: County of: Essex AMOUNT CERTIFIED (Architects Signature) (Authorizing Signature) Notary Public: Payment is Due. TH NORTHBRIDGE Town Hall Northbridge Window Rest'n for payment. McGinley Kalso & Associates, Inc 324 Broadway Somerville, MA 02145 Contractor's Application for Payment Application is made for payment as shown below, with attached Continuation Sheet. 11,400.00 0.00 -44,200.00 7,800.00 85,650.00 477,300.00 469,500.00 81,367.50 69,967.50 395,932.50 -44,200.00 CONTRACT FOR VIA ARCHITECT Subtractions 4,282.50 0.00 4,282.50 7,800.00 6 69 00'0 52,000.00 52,000.00 8. Current Payment Due, This Application: 9. Contract Balance (Including Retainage): Additions a. 5.00 % of Completed Work \$ 4. Total Completed & Stored to Date; 6. Total Completed Less Retainage: b. 5.00 % of Stored Material 7. Less Previous Applications: Total Retainage: Campbell Construction Group, LLC 21 Caller St Ste 4 Peabody, MA 01960 1. Original Contract Amount: 3. Net Amount of Contract: 2. Net of Change Orders; Retainage Summary: . Total approved this Month: NET of Change Orders: Total previously approved: Sub Totals: CHANGE ORDER Activity Town of Northbridge 7 Main St Town Hall Wihitinsville, MA 01588 From Contractor

ON SHEFT	The same of the sa
CONTINUATION	
APPLICATION FOR PAYMENT	

4	APPLICATION FOR PAYMENT	ι	CONTINUATION SHEET	SHEET		CAP703		Page 2 of	S Pages
From:	il.	Ţo;			Project				
Call 27	Campbell Construction Group, LLC	Town of Northbridge	orthbridge	.1 [-	TH NORTHBRIDGE	JGE		Application Date	7/02/2013
Ste 4	4	Town Hall			own Hall North	Town Hall Northbridge Window Rest'n	Resťn	Репод То	4/02/2013
r n	Peabody, IMA 01960	Wihitinsville	Wihitinsville, MA 01588					Confract Date	1/08/2013
Ľ								Architects Project#	*
۲ _	_	υ 	D Work Completed	moleted E	F	9	 	H	
N S	n Description of Wark	Contract Value	From Previous Application (D + E)	This Period	Stored (Not in	and Stored To Date	(0/0)	Balance To Finish (C - G)	Retainage (If Variable Rate)
	Bonds /	7,500.00	7,500.00	0.00	00.0	7 500 00	15		(Cur.
		7,800,00-	00.0	00'0	0.00		2	20000	373.00
	.—	15,000.00	3,750.00	0.00	00.0	3,750.00	25	11 250 00	0.00
	<u> </u>	0.00	0.00	0.00	00.00	00.00	0	0.00	00.0
	William Relibval & Plywood	24,000.00	21,600.00	0.00	0.00	21,600.00	80	2.400.00	1 080 00 1
	Mindow Restoration	22,000.00	22,000.00	0.00	0.00	22,000.00	100	0.00	1.100.00
	Window Deinting	72,000.00	00:00	0.00	0.00	00.00	0	72,000.00	0.00
	Window Hardware	76,300.00	0.00	00:00	0.00	00'0	0	76,300.00	0.00
	Window Installation	00.000.00	0.00	0.00	0.00	00.0	0	15,600.00	00.00
4	_ <	02,900.00	0.00	0.00	00.00	0.00	0	82,900.00	0.00
		0.00	0.00	0.00	0.00	0.00	0	00.00	0.00
	Aspestos Abatement	8,000,00	00.000	0.00	0.00	10,800.00	80	1,200.00	540.00
	Window Restoration	94,000,00	8,000.00	0.00	00.0	8,000.00	100	00.00	400.00
	Round Window Fabrication	6,000,00	0.00	4,800.00	0.00	4,800.00	20	19,200.00	240.00
	Hardware <	8,000,00	00.0	6,000.00	0.00	6,000.00	100	00.0	300.00
	Installation	38,000.00	00.0	1,200.000	0.00	1,200.00	20	4,800.00	00.09
	Masonry	16,000,00	00.00	0.00	0.00	0.00	0	38,000.00	0.00
ວະ	ALTERNATE #2	00.0	00.0	0.00	0.00	0.00	0	16,000.00	0.00
	Storm Windows	18 000 00	999	0.00	0.00	0.00	0	0.00	0.00
	Installation	6 300 00	0.00	0.00	0.00	0.00	0	18,000.00	0.00
9	ALTERNATE #3	00.000.0	0.00	0.00	0.00	0.00	0	6,300.00	0.00
	Demolition	0.00	0.00	0.00	0.00	0.00	0	00.0	0.00
	New Window	8,000,00	0.00	0.00	0.00	0.00	0	6,000.00	0.00
	Ext & Int Finish	40,500.00	0.00	0.00	00.00	0.00	0	8,000.00	0.00
		0,000,00	00.0	0.00	0.00	0.00	0	10,500.00	0.00
				+			-		
		466,300.00	73,650.00	12,000.00	0.00	85,650.00	18	380,650.00	4,282,50


Soft :.re by: PEM Soft.rr.re Lucters, inc. 1-300-503-1315 Conyright 2007


4(3/2013

10.5	
,	Ш
	ON SHE
1	S
	TION
:	A
	\supset
	Z
	F
	3
:	X
	0
i	
	-
	Z
::	Ш
:	2
1	\geq
	0
	FOR PA
	7
	ĭ
	-
!	APPLICATION
:	\succeq
1	K
-	O
-	=
-	\vec{a}
1	
	0

Tower Campoint Construction Group, LLC Town Hall Northbridge Window Restrict Campoint Cam		APPLICATION FOR PAYMENT	1	CONTINUATION SHEET	SHEET		CAP703		Page 3 of	3 Pages
Contract From Previous This Period Contract From Previous This Period Contract Application Contract Application Contract Application Contract Application Contract Contract Application Contract Contract Application Contract Contr	Camp 21 Cal Ste 4 Peabo	bell Construction Group, LLC ller St dy, MA 01960	<u>To:</u> Town of No 7 Main St Town Hail Wihitinsville	orthbridge 2, MA 01588	Π ⊢ ⊢	roieद: TH NORTHBRIC own Hall Northi	OGE pridge Window F	Rest'n	Application No. Application Date: Period To: Contract Date: Architects Projec	2 4/02/2013 4/02/2013 1/08/2013
3,200.00 0.00 0.00 0.00 0.00 0.00 0.00 0.	1	Description of Work	C Contract	Work Co From Previous Application (D + E)	mpleted E	F Materials Presently Stored (Not In D or E)	G TotalCompleted and Stored To Date (D+E+F)		H Balance To Finish (C - G)	Retainage (If Variable Rate)
73,650.00 12,000.00 0.00 85,650.00 18 391,650.00		Painting Punch List CO #1 (dated 3.15.13) CO #2 (dated 3.21.13) CO #3 (dated 3.21.3	3,200.00 0.00 44,200.00- 24,300.00 27,700.00	0.00		00.0	0.00 0.00 0.00 0.00		3,200.00 0.00 44,200.00 24,300.00 27,700.00	00.00
The state of the s	1		477,300.00	73,650.00	12,000.00	0.00	85,650.00	18	391,650,00	4,282.50

Software by: PTM Software Systems, Inc. 1-800-503-1313 Copyright 2007 🐍





APPLICATION FOR PAYMENT

Contract Date: APR 25,2013 APR 25,2013 JAN 8,2013 Construction Mgr CAP702 Page: 1 of 3 Other Field Period To: Contractor Application No Application Date Architect Owner Distribution List 3 A Project Nos: TH NORTHBRIDGE Town Hall Northbridge Window Rest'n McGinley Kalso & Associates, Inc 324 Broadway Somerville, MA 02145 CONTRACT FOR VIA ARCHITECT: From Contractor.
Campbell Construction Group, LLC 21 Caller St Ste 4
Peabody, MA 01960 Town of Northbridge 7 Main St Town Hall Wihitinsville, MA 01588

Station Conjugate	1	,		The Contractor's signature here cer
 Original Contract Amount: 	mt:	8	469,500.00	this document accurately reflects the
2. Net of Change Orders:		↔	11,529.00	for Payment. The Contractor also ce
3. Net Amount of Contract:	11	€9	481,029.00	Payment is Due.
4. Total Completed & Stored to Date:	ed to Date:	↔	134,605.00	Of the state of th
5. Retainage Summary:				Campb
a. 5.00 % of Comp	% of Completed Work \$	6,73	6,730.25	State Authorized APR 25,2013
b. 5.00 % of Stored Material \$_	d Material \$		0.00	County of: Essex
Total Retainage:	age:	6,730.25	0.25	Subscribed and sworn to before me this
6. Total Completed Less Retainage:	Retainage:	8	127,874.75	Notary Public:
7. Less Previous Applications:	ons:	8	81,367.50	My Commission expires
		1		ARCHITECT'S CERTIFICATION
 Current Payment Due, This Application: 	This Application:	φ.	46,507.25	The Architect's signature here certifithe Contract Documents and the info
9. Contract Balance (Including Retainage): \$_	ding Retainage):	↔	353,154.25	accurately reflects the work complet
CHANGE ORDER Activity	Additions		Subtractions	Ine Architect also certifies the Control for payment
Total previously approved:	52,000.00		-44,200.00	
Total approved this Month:	3,729.00		0.00	AMOUNT CERTIFIED:
Sub Totals:	55,729.00		-44,200.00	4.07
NET of Change Orders	11,5	11,529 00		(Architects Signature)

CONTRACTOR'S CERTIFICATION:

ertifies that all payments have been made tifies that, to the best of their knowledge, e work completed in this Application r Payment and also that the Current

ruction Group, LLC


ormation contained herein, this document ies that, based on their own observations, actor is entitled to the amount certified ed in this Application for Payment.

25, 507, 25

	i
	Ц
	I
,	U
1	2
	CONTINIATION SHEET
	ī
	0
	\equiv
	E
	5
	\overline{C}
	ŏ
	-
	1
	_
	5
	Ш
	5
1	\geq
,	4
1	0
1	Y
-	\overline{a}
ı	ĭ
	>
1	う
	\preceq
1	-
7	1
-	NEFFICATION FOR PAYMENT
7	7
-	-
-	-

-		-							
Cami	Campbell Construction Group 11.0	T 16.	100	L.	Project:			Application No:	8
21 C	21 Caller St	own of Northbridge 7 Main St	rthbridge	F }-	TH NORTHBRIDGE	GE Window		Application Date:	4/25/2013
Ste 4	Ste 4	Town Hall	97	-		own that worthbildge window Kestn	Kestn	Period To:	4/25/2013
-		vvinitinsviile, MA 01588	, MA 01588					Contract Date: 1/08/2013	1/08/2013
								Architects Project#:	.
4 t	m	O	D Work Completed	pleted	Materials	Total Completed		ΙΤ.	
No S	Description of Work	Contract	From Previous Application (D + E)	This Period	Presently Stored (Not In D or E)	and Stored To Date (D+E+F)	(c / c)	Balance To Finish (C - G)	Retainage (If Variable Rate)
~	Bonds	7,500.00	7,500.00	00.0	0.00	7,500.00	100	000	375 00
c	Contract Discrepancy	7,800.00-	0.00	00.0	00.00	00.00	0	7.800.00-	00.0
N 0	Scattolding	15,000.00	3,750.00	3,750.00	0.00	7,500.00	20	7,500,00	375.00
n	BASE BID	0.00	0.00	0.00	00.00	0.00	0	0.00	00.0
	Vyindow Removal & Plywood	24,000.00	21,600.00	00.0	00.00	21,600.00	06	2,400.00	1,080.00
	Window Bestoration	22,000.00	22,000.00	00.00	00.00	22,000.00	100	0.00	1,100.00
	Window Painting	76,000.00	0.00	18,000.00	0.00	18,000.00	25	54,000.00	900.00
	Window Hardware	76,300.00	0.00	15,260.00	0.00	15,260.00	20	61,040.00	763.00
	Window Installation	00.000.00	0.00	7,800.00	00.00	7,800.00	20	7,800.00	390.00
4	A TERNATE #1	02,900.00	0.00	4,145.00	0.00	4,145.00	2	78,755.00	207.25
-	Removal & Dissocial	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
	Achastos Abstamont	12,000.00	10,800.00	0.00	00.0	10,800.00	06	1,200.00	540.00
	Window Doctordian	8,000.00	8,000.00	0.00	0.00	8,000.00	100	00.00	400.00
	Round Window Enhanceion	24,000.00	4,800.00	0.00	0.00	4,800.00	20	19,200.00	240.00
	Hardware	6,000.00	6,000.00	00.0	0.00	6,000.00	100	00.0	300.00
	Installation	6,000.00	1,200.00	0.00	0.00	1,200.00	20	4,800.00	60.00
	Moodon	38,000.00	00.00	0.00	0.00	00.0	0	38,000.00	0.00
T.	ALTERNATE #2	16,000.00	0.00	0.00	0.00	0.00	0	16,000.00	0.00
)	Storm Windows	0.00	00:00	0.00	0.00	00.00	0	00.00	0.00
	Storill VIII dows	18,000.00	0.00	0.00	0.00	00.00	0	18,000.00	0.00
ď	ALTEDNATE #2	6,300.00	0.00	0.00	00.00	0.00	0	6,300.00	0.00
0	Demolition	0.00	00:00	00.0	0.00	00.00	0	0.00	0.00
	New Winds	6,000.00	0.00	0.00	0.00	00.00	0	6,000.00	0.00
	1 × × 1 × 1 × 1 × 1 × 1 × 1 × 1 × 1 × 1	8,000.00	0.00	0.00	0.00	0.00	0	8,000.00	0.00
		00.006,01	0.00	00.00	0.00	0.00	0	10,500.00	0.00
		466,300.00	85,650.00	48,955.00	00.00	134,605.00	29	331,695.00	6.730.25
							1	100000000000000000000000000000000000000	7.00.10

je 3 of 3 Pages	Application No: 3 Application Date: 4/25/2013 Period To: 4/25/2013 Contract Date: 1/08/2013 Architects Project#:	H H Balance To Finish (Ir Variable (Ir Variable (C - G)) 3,200,00 0.00 44,200.00 24,300.00 3,729.00 0.00 3,729.00 0.00	346,424.00 6,730.25
CAP703 Page	ge Window Rest'n	Cotal Completed % and Stored (G / C) (G / C) (D / C) (134,605.00 28
	Project: TH NORTHBRIDGE Town Hall Northbridg	niod Stored (Not In D or E) 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.	48,955.00 0.00
CONTINUATION SHEET	<u>To:</u> Town of Northbridge 7 Main St Town Hall Wihitinsville, MA 01588	Work Completed E Application (0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	85,650.00
1		Contrac Value 3,20 44,20 24,30 27,70 3,77,7	481,029.00
APPLICATION FOR PAYMENT	From: Campbell Construction Group, LLC 21 Caller St Ste 4 Peabody, MA 01960	A B Item Description of Work No Painting 7 Punch List 8 CO #1 (dated 3.15.13) 10 CO #3 (dated 3.21.13) 11 CO #4 (dated 4.3.13)	




TOWN OF NORTHBRIDGE, VENDOR ACCOUNT, 7 MAIN ST., WHITINSVILLE, MA 01588

33-46

INVOICE DATE INVOICE NUMBER INVOICE DESCRIPTION NET INVOICE AMOUNT PO NO VOUCHER 164389

BPCC 46,507.25



Pages	21/2013 21/2013 38/2013	Retainage If Variable Rate)	0.00	0.00	0.00	00'0	0.00	00'0	0.00
Page 3 of 3 Pages	Application No: 4 Application Date: 6/21/2013 Period To: 6/21/2013 Contract Date: 1/08/2013 Architects Project#:	H Balance To Finish (If	3,200.00	0.00	44,200.00-	24,300.00	27,700,001	3,729.00	33,634.00
Ра	F	% (G/C)	0	0	0	0	0	0	0
CAP703	Project: TH NORTHBRIDGE Town Hall Northbridge Window Rest'n	G TotalCompleted and Stored To Date (D+E+F)	0.00	0.00	00.00	0.00	0.00	0.00	0.00
	Project: TH NORTHBRIDGE Town Hall Northbridg	F Materials Presently Stored (Not In D or E)	00.00	00'0	0.00	0.00	0.00	0.00	0.00
<u> </u>	립도호	-	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CONTINUATION SHEET	<u>ro:</u> Town of Northbridge 7 Main St Town Hall Wihitinsville, MA 01588	D Work Completed From Frevious This Period (D + E)	0.00	00'0	0.00	0.00	00'0	00'0	00'0
- CON	Town of N 7 Main St Town Hall Wihitinsvill	C Contract Value	3,200.00	0.00	44,200.00-	24,300.00	27,700.00	3,729.00	33,634.00
APPLICATION FOR PAYMENT	From: Campbell Construction Group, LLC 21 Caller St Ste 4 Peabody, MA 01960	B Description of Work	Painting	Punch List	CO #1 (dated 3.15.13)	CO #2 (dated 3.21.13)	CO #3 (dated 3.21.13)	CO #4 (dated 4.3.13)	CO #5 (daled 6.3.13)
AF	From: Campl 21 Cal Ste 4 Peabo	No No		7	æ	ŋ	10	7	12

105,363.00 20,465.00

0.00 409,300.00 80

134,605.00 274,695.00

514,663.00

203

OWN OF MOTURERIDGE

CHEC. 12 203470

or have saidly top more when

1554 06/27/2013 \$260,960.25

****260,960 DOLLARS AND 25 CENTS

PAY

`. ∶.∈

CAMPBELL CONSTRUCTION, LLC 21 CALLER ST. STE4 PEABODY MA

MA 01960

- 35-11 FOF CA 0:38 - 1977 E 417

Himberly a Margeau

1. 5037.501. 1.5773.533.91. 98 05557.501. திருந்து இருந்து இருந் இருந்து இருந்த

203470

203470

TOWN OF NORTHERIDGE, LINDON ACCOUNT A COUNTY OF EACH

33-52


STANCOE 4 ... F FOOD VOUCHER

06/26/13 4

BPCC

260,960.25

166004



CHANGE ORDER

OWNER ARCHITECT CONTRACTOR FIELD

OTHER

AIA Document G701

PROJECT: (Name and Address)

Northbridge Memorial Town Hall 7 Main Street Whitinsville, MA 01588

TO CONTRACTOR: (Name and Address)

Campbell Construction Group, LLC 21 Caller Street - Suite 4 Peabody, MA 01757

CHANGE ORDER NUMBER: 2

DATE: 3/21/2013

ARCHITECT'S PROJECT NO: 1616 CONTRACT DATE: December 27, 2012

П

CONTRACT FOR: Window Restoration &

Weatherization Project

The Contract is changed as follows:

1. Add Alternate #2 (storm windows) to the current scope of work

+\$24,300

Not valid until signed by the Owner, Architect and Contractor

The original Contract Sum was \$469,500 Net change by previously authorized Change Orders -\$44,200 The Contract Sum prior to this Change Order was \$425,300 The Contract Sum will be increased by this Change Order in the amount of \$24,300 The new Contract Sum, including this Change Order, will be \$449,600 The Contract Time will be unchanged.

The date of Substantial Completion as of the date of this Change Order therefore is 6/14/2013.

NOTE: This summary does not reflect changes in the contract sum. Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive.

McGinley Kalsow & Associates

Campbell Construction Group

Town of Northbridge, MA

Architect

324 Broadway, Somerville, MA 02145

Owner

Contractor

21 Caller St, Peabody, MA 01960

7 Main St., Whitinsville, MA 01588

Address



CHANGE ORDER OWNER ARCHITECT CONTRACTOR FIELD OTHER

PROJECT: (Name and Address)

Northbridge Memorial Town Hall 7 Main Street Whitippille, MA 01599

Whitinsville, MA 01588

TO CONTRACTOR: (Name and Address)

Campbell Construction Group, LLC
21 Caller Street — Suite 4
Peabody, MA 01757 CHANGE ORDER NUMBER: 5

DATE: 6/3/2013

ARCHITECT'S PROJECT NO: 1616 CONTRACT DATE: December 27, 2012

CONTRACT FOR: Window Restoration &

Weatherization Project

The Contract is changed as follows:

1. Provide (10) new double-hung wood window sashes at basement level of North Elevation

+\$33,634.00

Not valid until signed by the Owner, Architect and Contractor

The original Contract Sum was \$469,500

Net change by previously authorized Change Orders is \$11,529

The Contract Sum prior to this Change Order was \$481,029

The Contract Sum will be increased by this Change Order in the amount of \$33,634

The new Contract Sum, including this Change Order, will be \$514,663

The Contract Time will be unchanged.

The date of Substantial Completion as of the date of this Change Order therefore is 6/14/2013.

NOTE This summary does not reflect changes in the contract sum. Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive

McGinley Kalsow & Associates

Campbell Construction Group

Town of Northbridge, MA

Contractor
324 Broadway, Somerville, MA 02145

Address

Campbell Construction Group

Contractor
21 Caller St, Peabody, MA 01960

7 Main St., Whitinsville, MA 01588

DATE 6/3/2013 DATE 6/0

DATE_C/2/13

	Distribution to:		U
CERTIFICATE OF			
SUBSTANTIAL	OWNER	x	
	ARCHITECT	x	
COMPLETION	CONTRACTOR	X	
AIA DOCUMENT G704	FIELD		
TITA DOCUMENT G704	OTHER		
PROJECT: (Name and Address) Northbridge Memorial Town Hall 7 Main Street Whitinsville, MA 01588 TO (Owner): (Name and Address) Town of Northbridge, Massachusetts 7 Main Street Whitinsville, MA 01588 DATE OF ISSUANCE: June 24, 2013		PROJECT NO.: 1616.00 CONTRACT FOR: Window Research Weatheriza: CONTRACTOR DATE: December TO CONTRACTOR: (Name and Address) Campbell Construction Group, Is 21 Caller St. — Suite 4 Whitinsville, MA 01588	tion Project ber 27, 2012
PROJECT OR DESIGNATED PORTION The Work performed under this Contractor is substantially complete. Substantial Complete is sufficiently complete in accordance with the date of Substantial Completion of the Project June 28, 2013 Which is also the date of commencement of a	nas been reviewed eletion is the stage in contract Docum ofect or portion there are a Richard	and found, to the Architect's best knowled in the progress of the Work when the Wolf ents so the Owner can occupy or utilized the designated above is hereby established. — Fanded Porton	ork or designated portion thereof a the Work for its intended use ned as of the Work)
A list of Items to be completed or correcte responsibility of the Contractor to complete at McGinley Kalsow & Associates ARCHITECT	d is attached here i Work in accordant BY	to. The fallure to include any items of the with the Contract Documents.	on such list does not after the $\frac{6/24/2013}{DATE}$
The Contractor will complete or correct the W Substantial Completion.	fork on the list of it	ems attached hereto within	days from the above Date of
Campbell Construction Group, LLC CONTRACTOR	BY BY	and S. Campbell	DATE
The Owner accepts the Work or designated po (time) on	ortlon thereof as su	ostantially complete and will assume full (date).	possession thereof at
Town of Northbridge, Massachusetts OWNER	BY	Mondy!	- 48/13 DATE
The responsibilities of the Owner and the Conbe as follows.	dractor for security,	maintenance, heat, utilities, damage to	the Work and Insurance shall

(Note-Owner's and Contractor's legal and insurance counsel should determine and review insurance requirements and coverage;

Grants Division: _____

MASSACHUSETTS HISTORICAL COMMISSION MASSACHUSETTS PRESERVATION PROJECTS FUND \$45,000.00 (total grant award) State Share: Local Share: \$270,300.00 (remaining portion) Total Project Cost: _____\$315,300.00 (total eligible costs) REQUEST FOR MATCHING FUNDS Partial Payment: Final Payment: 🗵 Date: July 23, 2012 1. Project Name: Northbridge Memorial Town Hall 2. Address: 7 Main Street _____ Whitinsville Zip Code: 01588 Town/City: 3. Local Share of Expenditures (total expended this period for eligible work): 315,300.00 Copies of invoices attached w/copies of cancelled checks (both sides) or warrant for payment 4. Amount of this Request (state share): \$ 22,500.00 5. Total Grant Amount: \$ 45,000.00 Amount Previously Requested: \$ 22,500.00 Amount Now Requested: \$ 22,500.00 Balance: 0.00 CERTIFICATION APPROVED FOR REIMBURSEMENT -MHC USE ONLY I certify that to the best of my knowledge and belief this report is true in all aspects, is in agreement with accounting records, and that all Date Processed: _____ disbursements have been made for the purposes and conditions of the contract MHC Architect/ Preservation Planner: _____ Signature:

Local Project Coordinator

(Local Project Coordinator or Project Representative)

MASSACHUSETTS HISTORICAL COMMISSION

MASSACHUSETTS PRESERVATION PROJECTS FUND

State S	Share: _	\$45,000.00	$ \bigcirc$	_ (total grant award)	
Local S	Share: _	\$270,300.00	- 60 DE	(remaining portion)	
Total I	Project Cost:	\$315,300.00		_ (total eligible costs)	
REQL	IEST FOR MAT	CHING FUNDS		/	
Date:	May 13,	2013	Partial Payment:	Final Payment:	(check one)
1.	Project Name:	Northbr	idge Memorial Town	Hall	
2.	Name of Recipi	ent:Town of	f Northbridge		
	Address	: 7 Main	Street		
	Town/C	ity: Whitins	ville	_ Zip Code:	01588
3.	Local Share of E	Expenditures (total exp	ended this period fo	r eligible work):	\$127,874.75
	Copies of inv	voices attached w/cop	ies of cancelled check	s (both sides) or warr	ant for payment
4.	Amount of this	Request (state share):			\$ 22,500.00
5.	Total Grant Am	ount:			\$ 45,000.00
	Amount Previo	usly Requested:			\$0.00
	Amount Now R	equested:			\$ 22,500.00
	Balance:				\$ 22,500.00
l cer	and Marian	best of my knowledg true in all aspects,	e and	ROVED FOR REIMBI MHC USE ON	
agre disb purp	ement with accoursements have	punting records, and the been made for ons of the contract.	nat all The Date Pro MHC Are	chitect/ stion Planner:	
Title	:Local I	Project Coordinator r Project Representative)	Grants D	Division:	

	The state of the s	Complete and the Comple	Control of the Contro					
Window Restoration (Base Bid): Add/Alternates/Change Orders:	\$315,300.00 C \$514,663.00	\$315,300.00 Campbell Construction Group, LLC \$514,663.00	n Group, LLC					
Architectural Services: Masonry & Flashing / Painting & Carpentry:	\$41,105.00 N \$122,386.83 A	\$41,105.00 McKingley Kalsow & Associates \$122,386.83 Anicento, Inc / Fox Painting Co. Inc	ssociates inting Co. Inc			Contract Amount:	\$514,663.00	
Total Contracted Services: Total Municipal Funds:	\$678,364.95 \$635,000.00 T	\$678,364.95 \$635,000.00 Town Meeting Appropriation	priation			(Base Bid:	\$315,300.00)	
Grant Award: Budget:	\$45,000.00 N \$680,000.00	\$45,000.00 MPPF Round 18 680,000.00				Billed to Date:	\$388,835.00	
ADVERTIZING Vendor / Consultant							recommendation of the second s	MHC
	Invoice No.	Date	Amount	Warrant No.	Org/Obj	Voucher No.	Check No.	Reimbursement
Worcester Telegram & Gazette	AP0018125	11/30/2012	\$120.12	33-26	30131313/530200			Status
PROJECT SIGN Vendor / Consultant							THE CONTROLLER OF THE PROPERTY	MHC
	Invoice No	Date	Amount	Warrant No.	Org/Obj	Voucher No.	Check No.	Reimbursement
Graffiti Works	6059	1/2/2013	\$90.00	33-30	30131313/542000	160831	199990	Status
WINDOW RESTORATION								
Vendor / Consultant	Invoice No.	Date	Amount	Warrant No.	Org/Obj	Voucher No.	Check No.	MHC Reimbursement
Campbell Construction Group, LLC								Status
Рау Арр #1	period to 3/21	3/21/2013	\$69,967.50	33-44	30131313/530300	163858	202330	reimbursed
Campbell Construction Group, LLC								
Pay App #2	period to 4/10	4/10/2013	\$11,400.00	33-44	30131313/530300	163859	202330	reimbursed
Campbell Construction Group, LLC								
Pay App #3	period to 4/25	4/25/2013	\$46,507.25	33-46	30131313/530300	164389	202489	reimbursed
Campbell Construction Group, LLC								
Pay App #4	period to 6/21	6/21/2013	\$260,960.25	33-53	30131313/530300	166004	203470	Bulpuad
Campbell Construction Group, LLC								

*Northbridge Memorial Town Hall Restoration Project includes: masonry & flashing; painting & carpentry; window restoration; storm windows; & architectural services

NORTHBRIDGE MEMORIAL TOWN HALL RESTORATION PROJECT (2012/2013) **Town Hall Restoration Project Funding Source** 07. 29.13 **AMOUNT Town Appropriation** 2012 SATM (Art. #13) \$635,000.00 **Mass Historical Commission Grant** MPPF Round 18 (Windows) \$45,000.00 TOTAL FUNDS \$680,000.00 **Architectural Services** BALANCE PAID McGinley Kalsow & Associates, Inc. \$41,105.00 \$8,735.00 \$1,849.45 \$2,895.08 \$4,880.50 TOTAL \$41,105.00 \$6,534.24 \$14,771.90 \$1,438.83 **Analysis Services** BALANCE PAID FLI Environmental, Inc. \$950.00 \$0.00 \$950.00 1 -(asbestos inspection) Sara B. Chase \$895.00 \$0.00 \$895.00 2 -(historic paint analysis) TOTAL \$1,845.00 \$0.00 \$1,845.00 1 -included in McGinley Kalsow & Associates, Inc services 2 -included in Fox Painting Co. Inc. services Masonry & Flashing BALANCE PAID Aniceto, Inc \$63,450.00 \$55,372.50 Base Bid: \$38,500.00 \$8,077.50 Change Order #1 \$5,150.00 \$63,450.00 Alt. #1 (add. Capstones) \$5,900.00 Alt #2 (fire escape removal) \$13,900.00 TOTAL \$63,450.00 \$0.00 **Painting & Carpentry** BALA:NCE PAID Fox Painting Co. Inc \$58,936.83 Base Bid: \$47,000.00 \$35,250.00 Change Order #1 \$11,053.67 \$21,686.33 Change Order #2 \$1,883.16 \$2,000.00 Change Order #3 (rut repairs) -\$1,000.00 TOTAL \$58,936.83 \$0.00 Window Restoration & Weatherization BALANCE PAID Campbell Construction Group, LLC \$69,967.50 *Base Bid: \$315,300.00 \$11,400.00 * includes field painting (Homer Contracting) -amount of \$76,300.00 \$46,507.25 Alt. #1 (West Windows) \$102,200.00 \$260,960.25 Alt. #2 (1st Floor Storms) \$24,300.00 \$388,835.00 Alt. #3 (South Basement) \$27,700.00 Alt. #4 (Hopper Windows) \$0.00 Sub Total: \$469,500.00 Change Order #1 \$425,300.00 Change Order #2 \$449,600.00 Change Order #3 \$477,300.00 Change Order #4 \$481,029.00 Change Order #5 \$514,663.00 \$125,828.00 MHC -Signage BALANCE PAID Grafiti Works \$0.00 (project sign) \$90.00 \$90.00 Legal Ad Worcester Telegram & Gazette (Request for Proposals) \$120.12 \$0.00 \$120.12

Total Contracted Work: Town Appropriation: MHC -Round 18 Grant:	\$678,364.95 \$635,000.00 \$45,000.00		
		Balance:	\$1,635.05

MISCELLANEOUS INFORMATION

(i.e. Historic Paint analysis, newspaper clippings, project sign, etc)

HISTORIC PAINT COLOR ANALYSIS

Northbridge Town Hall: Historic Exterior Paint Whitinsville, MA

Historic Exterior Paint Colors

[N.B. SW = Sherwin Williams]

SUMMARY

All sash: Sherwin Williams Chateau Brown 2028 gloss

(including original oculus)

All window trim: Sherwin Williams Quartersawn Oak 2836 semi-gloss or gloss

All door trim: Sherwin Williams Quartersawn Oak 2836 semi-gloss or gloss

All doors: Sherwin Williams Chateau Brown 2028 gloss

PORTICOS -

Columns: SW Quartersawn Oak 2836 semi-gloss

Capitols: SW Quartersawn Oak 2836 raised ornament and narrow ring

moldings only.

•Flat ground or band behind raised ornament to be the dark brown SW 2028

Chateau Brown•

Modillion blocks: SW Quartersawn Oak 2836 semi-gloss

•Flat ground for modillion blocks only: SW Chateau Brown 2028 semi-gloss•

Architrave & frieze: SW Quartersawn Oak 2836 semi-gloss

Ceiling moldings: SW Quartersawn Oak 2836 semi-gloss

Recessed ceiling panels: SW Quartersawn Oak 2836 matte

(only)

ROOF TRIM

Raking molding of gable end and eaves TBD

Soffit and fascia holding modillion blocks: SW 2028 Chateau Brown semi-gloss

Architrave, frieze, and dentils: SW 2836 Quartersawn Oak semi-gloss

Sara B. Chase 1 10/1/12 - Preservation Consultant

Introduction

This building served as the Whitinsville Social Library when it was built, c. 1872. Like other mill towns of the period (Lowell, Saxonville), the mill owners provided halls and libraries for the personal benefit of the many workers and other mill personnel. The Library here had the same name as the village of workers, the name of the family who built the mills and founded the village of its workers: the Whitins.

Currently, however, it is the Town Hall of a wider community, Northbridge. The exterior shows typical Victorian design features, such as high window surrounds crowned by elliptical arches with a centered keystone (second story level, primarily a large meeting space), paneled doors with flat recessed panels, and smaller details such as the rosettes which band the columns and pilasters at the two main historic entrance porticos.

Architecturally, the Northbridge Town Hall is unusual. It certainly is a Victorian building. On the other hand, there is a strong neoclassical element in the two porticos and roofline with full classical entablature. Foundation blocks, steps, and belt bands of pink Milford granite further exemplify a classical design feature. That the two (classical and Victorian) design features can co-exist harmoniously in a handsome building is impressive.

The original exterior wood of the building was painted in a restrained Victorian manner.

Methodology

A single historic photograph (c1899) provided a general opening view of the exterior paint colors, at least in terms of lighter and darker areas, seen both in full light and in shadow. The microscope (two, actually—field scope 0f 20x and laboratory binocular scope of up to 100x) revealed that, at most, the building appears to have been painted overall at least 10-12 times. As is the case now, some areas get painted more often than others. The layers of paint examined individually and in cross sectional sequence for this report were only the first four finish layers. North daylight was the illumination; samples were treated with UV to reverse the normal discoloration due to aging linseed oil in the samples matched.

A very thin whitish primer was painted throughout with at least three, and sometimes more, brownish paint layers. Close attention to the samples, especially to determine which areas had one brownish layer over another with no traces of accumulated microscopic soot particles.

By the time the doors, windows and porticos were all painted the same color, i.e. there was a layer of uniform color and thickness found on all the areas sampled, it was finally clear that originally two brown paints co-existed: a dark tone, and a medium tone. That means that the lighter brown ("Quartersawn Oak") was painted over every painted surface, and then certain surface details were "picked out" with the deep brown color (Chateau Brown). Such a practice was typical of Victorian painters.

Conclusion

There is a logic to the use of the deeper darker color on specific areas and details: -

- •On doors, the dark color both emphasizes the entrances as distinct from the brick and the rest of the trim, and shows far less soiling.
- •On sash, the dark color tends to let the windows seem a little larger, especially when in daylight with only interior space behind the glass, the panes seem almost black.
- •On the soffit and fascia of the roof trim, and on the portico roof overhang, the dark background lets the modillion blocks stand out.
- •On the flat ground area to which the small rosettes ("flowers") in high relief are attached, they stand out decoratively from the dark background.

Thus, both the tints or hues of the trim paint, and its locations, are typical of Victorian taste and aesthetics.

The particular brown colors on this building harmonize with the brick. The Sherwin Williams Quartersawn Oak color is from its original historic palette first published in the early 1970s, with color formulations taken directly from the Company archives. Sherwin Williams was one of the first two companies to manufacture paint that could have a shelf life in cans, and 1871 was early in the history of that company.

The Northbridge Town Hall has unusual significance in its blend of earlier neoclassical details with conventional mid-Victorian exterior trim colors.

PROJECT SIGN



Preservation Works!

Northbridge Memorial Town Hall

Northbridge Memorial Town Hall Window Restoration Project

Recipient:

Community Planning & Development

Preservation Specialist:

Contractor:

Campbell Construction Group, LLC


PROJECT SIGN

Photos taken – JAN 2013

Northbridge Community Planning & Development

TOWN WEBPAGE /STATUS REPORTS


Window Restoration Project (MPPF Grant-Round 18)



-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect / McGinley Kalsow & Associates, Inc.



The exterior view shows the sash painted the proper dark chocolate color. The window trim and brick moulding have not yet received their lighter, milk chocolate color

-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect / McGinley Kalsow & Associates, Inc.




The curved stop resting adjacent to the mock-up window is from the top of another semi-circular window. Note the close similarity of the color. We think this is a very good match. The curved stop has the original paint color, apparently without any coats of paint or varnish from later years

-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect /McGinley Kalsow & Associates, Inc.



The window stops at the jambs will also be painted in the same manner as the sash. The window sill, sill sash stop, chair rail and wainscot will receive a new varnish finish, not an opaque paint finish, as part of a future interior renovation project

-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect /McGinley Kalsow & Associates, Inc.




Painted window sash adjacent to reinstalled jamb stop (yet to be painted to match sash), with adjoining wood trim (existing clear varnish finish)

-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect / McGinley Kalsow & Associates, Inc.




Upper portion of mock-up window showing new sash chains and reinstalled upper, curved window stop at top of semicircular fixed window. Former holes in curved stop will be filled and stop painted to match sash color

-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect /McGinley Kalsow & Associates, Inc.



Bottom of window sash showing new sash lifts and reinstalled original window glass

-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect / McGinley Kalsow & Associates, Inc.



The upper sash have been fixed in-place with small, wood restraining blocks. Note new sash locks at meeting rail, and sash chains and bronze weatherstripping at jambs. The jamb stops have been reinstalled with brass grommets and screws.

-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect / McGinley Kalsow & Associates, Inc.

Site visit –April 24 2013 Northbridge Memorial Town Hall (Window Mock-up)

Attendees include: John Hecker, Architect McGinley Kalsow & Associates, Inc.; R. Gary Bechtholdt II, Town Planner/Local Project Coordinator; James Shuris, DPW Director; Ronald White, Building Planning & Construction Committee; Paula McCowan, Northbridge Historic Commission; & Bruce Campbell, Campbell Construction Group —photos taken by LPC







-April 24 2013

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect /McGinley Kalsow & Associates, Inc.

Site visit -April 24 2013

Northbridge Memorial Town Hall (Window Mock-up)

Attendees include: John Hecker, Architect McGinley Kalsow & Associates, Inc.; R. Gary Bechtholdt II, Town Planner/Local Project Coordinator; James Shuris, DPW Director; Ronald White, Building Planning & Construction Committee; Paula McCowan, Northbridge Historic Commission; & Bruce Campbell, Campbell Construction Group -photos taken by LPC



Page 9 of 10


-April 24 2013


The following is a brief summary prepared by McGinley Kalsow & Associates, Inc concerning the Town Hall window mock-up. The consensus of everyone present was that the interior paint color of the window sash looks to be a good match, that the sash operate easily with the new sash lifts and weatherstripping, and the sash locks are properly aligned and lock without undo effort. The contractor was given the go-ahead to proceed with this aspect of the work.

Photos & captions by John Hecker, Architect / McGinley Kalsow & Associates, Inc.

Site visit –April 24 2013 Northbridge Memorial Town Hall (Window Mock-up)

Attendees include: John Hecker, Architect McGinley Kalsow & Associates, Inc.; R. Gary Bechtholdt II, Town Planner/Local Project Coordinator; James Shuris, DPW Director; Ronald White, Building Planning & Construction Committee; Paula McCowan, Northbridge Historic Commission; & Bruce Campbell, Campbell Construction Group —photos taken by LPC





-March 26 201

The following is a brief summary prepared by McGinley Kalsow & Associates, Inc of how the current Window Restoration project with Campbell Construction Group is proceeding:

- All of the glass and asbestos-bearing window glazing has been removed from all window sash. This asbestos removal part of the contract is now complete. Approximately two-thirds of the original glass has been salvaged for reinstallation. During the removal process, all window sash were numbered for correct reinstallation. ij
- Most of the window sash in the building have been transported to the restoration shop in West Bridgewater. The remaining windows on site will be removed when the completed mock-up windows are installed late this week or early next week. 5
- The review of the installed mock-up windows is very important for the success of the project. The mock-up window sash will arrive at the site completely finished and will then be reinstalled in their respective window frames for a thorough review. 'n.
- The mock-up windows will be fully repaired, painted, varnished, and outfitted with a complete set of operating hardware. The hardware will include new sash lifts, sash locks, sash pulleys, sash chains, and perimeter weather-stripping. We will be looking for appearance issues and smooth, functional performance. We also expect representatives of the Town will review the mock-up windows as well, and will give us their written approval in a timely manner. 4
- Once the mock-ups are approved, a more detailed work schedule for the project will be provided by Campbell Construction. The work at the restoration shop will then accelerate. The sash will be stripped of all paint, loose joints repaired, damaged wood replaced, all wood surfaces sanded smooth, primed, re-glazed with salvaged glass and new glass, and then painted on the outside and painted/varnished on the inside. 5
- 6. Finished windows could begin to be installed in early May.
- Administratively, Campbell Construction will be invoicing the Town during the last week of each month. The Applications for Payment will come to MK&A first. We will review the documentation, sign it, and then e-mail it to Jim Shuris and Ted Kozak, to make sure that it gets on the BPCC agenda for their review and recommendation for payment. 7.
- At last week's BPCC meeting, the Committee approved the addition of Alternates #2 and #3 to the Campbell Construction Group contract.

MK&A is also working with Ken Warchol (Northbridge Historic Commission) to develop a set of cast metal letters to be placed above both entry

-March 29 201

The current focus of the work is being undertaken at the shop of WW Millworks in West Bridgewater. The window sash are being stripped, sanded, repaired as required, and then primed & painted, in preparation for a finish coating of tinted varnish. The new round window for the attic has also been fabricated. (Photos & captions by John Hecker, Architect /McGinley Kalsow & Associates, Inc)



Appearance of sash after being stripped of paint & sanded



Stripped, sanded, primed & painted sash, ready for finish coat of tinted varnish



Original glass was salvaged and is being reinstalled to greatest extent possible



Kerfs are being cut into jambs of sash to receive new metal weather-stripping



Stacked pile of sash in the production line



Dark areas of wood on top sash indicate epoxy repairs have been made to that area



Epoxy repairs made to corner joints & mortise-and-tenon joints of window muntins











Kozak, Northbridge Town Manager; R. Gary Bechtholdt II,

Attendees include: Theodore

WW Millworks, W. Bridgewater

Site visit -April 04 2013

Associates; & Paul Holtz, Co-Director Grants Division, Mass

Historical Commission

Architect, McGinley Kalsow &

Town Planner; John Hecker,












Site visit/Inspection of work

On Friday, June 28, 2013 a site visit was held at the Northbridge Memorial Town Hall to review/inspect the window restoration work -specific to the Mass Historic Commission Grant (work funded with a MHC matching grant totaling \$45,000.00). Provided below are comments & photographs from John Hecker, Architect /McGinley Kalsow & Associates, Inc.

-June 28 2013






-June 28 2013

Site visit/Inspection of work

On Friday, June 28, 2013 a site visit was held at the Northbridge Memorial Town Hall to review/inspect the window restoration work -specific to the Mass Historic Commission Grant (work funded with a MHC matching grant totaling \$45,000.00). Provided below are comments & photographs from John Hecker, Architect /McGinley Kalsow & Associates, Inc.





The overall reaction from people who use the building seems quite positive. Ted Kozak, the Town Manager, mentioned that he would like to avoid putting any of the old window A/C units back into the north side windows of the building. He senses that the public face of the building on Main Street has become rather special with its restored window sash back in-place. Toward that end, he has purchased new portable A/C units that sit on the floor and vent through flexible ducts to a 4" high horizontal slot at the bottom of the window opening. When A/C is not required, the vents can be easily removed, and the exterior appearance will be not be compromised by window A/C units. Site visit/Inspection of work

-June 28 2013

On Friday, June 28, 2013 a site visit was held at the Northbridge Memorial Town Hall to review/inspect the window restoration work -specific to the Mass Historic Commission Grant (work funded with a MHC matching grant totaling \$45,000.00). Provided below are comments & photographs from John Hecker, Architect /McGinley Kalsow & Associates, Inc.





With regard to punchlist items, I found very little to complain about. Small scrapes and abrasions in the paint finish are visible in perhaps a third of the lower sash. These areas can be easily repaired at the sash that I have identified. One sash at the first floor could not be opened. The contractor problem the and амау, poom of bit small ø shaved stop, window removed

The new round window in the attic looks quite good. The contractor put the new round window into the east side of the building, which has a more direct exposure to the weather. The surviving, original round window was moved to the west end, where it will be more protected from the elements. I think that the quality of the work performed by Campbell Construction has been very good. The paint finishes look uniform and even. The sash open and close very easily. When the sash lock is engaged, the lower sash evenly compresses the new weatherstripping seal (under the bottom rail) against the window sill. Air leakage through the restored windows should be greatly reduced.

-June 28 2013

Site visit/Inspection of work

On Friday, June 28, 2013 a site visit was held at the Northbridge Memorial Town Hall to review/inspect the window restoration work -specific to the Mass Historic Commission Grant (work funded with a MHC matching grant totaling \$45,000.00). Provided below are comments & photographs from John Hecker, Architect /McGinley Kalsow & Associates, Inc.



side) have required a fair amount of epoxy consolidation and patching of the weathered sill surfaces. The north side (Main Street side) window sills On the exterior, painting of the window frames is underway, weather permitting. The window sills on the south side of the building (parking lot were in much better shape, and required much less work. The new storm windows, as well as the new windows at the south side of the basement, of arriving should

NEWSPAPER ARTICLES

The Daily Northbridge

By Main Street Connect

Northbridge Selectmen OK Town Hall Grant Proposal

By Deborah E. Gauthier March 27, 2012



NORTHBRIDGE, Mass. – High wind blew a pane of glass from a Memorial Town Hall window yesterday, punctuating the need for a decision made by the Board of Selectmen at a meeting last night.

The board unanimously agreed to support a Spring Town Meeting article to fund repairs to the windows and exterior of Memorial Town Hall and to apply for a Massachusetts Historic Preservation Grant to help pay the cost.

A survey of Town Hall was conducted last fall by McGinley Kalsow & Associates, Inc. of Somerville, funded with a matching \$15,000 grant from the Massachusetts Historical Commission. The Town Hall, built in 1872 by the Whitin family, is on the National Register of Historic Places.

A final report presented to the board in February shows building needs \$1 million in repairs, many of those repairs high-priority safety issues.

Town Planner R. Gary Bechtholdt II and Wendall Kalsow discussed the essential repairs with the board yesterday, and suggested the expenditure of about \$600,000, much of which will repair all the 120-year-old historic windows.

"Many are the original windows, well over 100 years old," Kalsow said. They were made with eastern white pine, he said, which has a high resin. "That helped them survive the New England environment for 120 years, often without paint."

Much of the hardware on the windows is original and of high quality as well, Kalsow noted. The putty that holds in the glass is missing on many of the windows, the sashes are broken, and there are large areas of peeling paint, he continued.

Kalsow has developed a detailed analysis of each window, showing which elements must be repaired and replaced.


Safety issues detailed in the survey will also be repaired and will include replacing two broken cast stone chimney capstones, replacing broken mortar at the southwest chimney, and repairing dislocated capstones at southern retaining wall adjacent to the parking lot.



NORTHBRIDGE

Northbridge Town Hall Restoration Begins Soon

by Deborah E. Gauthier 08/23/2012



The bids for masonry work and trim painting at Memorial Town Hall in Northbridge will be opened Friday. Bids for window repair will be sought next month. Photo credit: Deborah Gauthier

NORTHBRIDGE, Mass. – Bids will be opened Friday for two of the three portions of the \$635,000 Memorial Town Hall renovation project in Northbridge.

The Town Hall project includes masonry work, repairing and painting wood trim and window restoration, Northbridge Planner R. Gary Bechtholdt II said. Funding for the project was approved by voters at the Spring Annual Town Meeting.

The town received a \$15,000 matching grant in 2011 for an exterior building assessment, window survey and bid documents and specifications for window restoration work, Bechtholdt said. The grant came from the Massachusetts Preservation Projects Fund run by the Massachusetts Historical Society.

The Northbridge Memorial Town Hall, which is listed in the State Register of Historic Places, received a matching grant of \$45,000 for the window restoration, Bechtholdt said. The grant came from the Massachusetts Preservation Projects Fund through the Massachusetts Historical Commission.

McGinley Kalsow & Associates Inc. conducted the assessment.

"It is understood the window piece of the Town Hall restoration project will require specialized expertise and experience for such restoration work," Bechtholdt said.

Separating the non-window work gave local contractors the opportunity to submit bids. Bids for the masonry work and painting will be opened Friday, Town Manager Theodore Kozak said.

"Because the original windows are in good repairable condition, the preferred option is restoration rather than replacement," he said.

The invitation to bid for window work is expected to be ready in September or October and will be coordinated with the Massachusetts Historical Commission, Bechtholdt said.

The work can be done over the winter, Bechtholdt said. The windows will be removed and restored off site. The project is expected to be complete by June.

Questions about the project may be submitted to Department of Public Works Director James Shuris at 508-234-3581 or Bechtholdt at 508-234-2447.

Town hall renovation project to get started soon

Spirits

508-764-0644

NORTHBRIDGE — The town is looking to make the Northbridge Town Hall return to lis former glory.

"This past spring, town voters approved the allocation of \$835,000 for improvements made to Town Hall," said Northbridge Town Planner R. Gary Sechnich II. "There was a study done on the exterior of the build-drawn of the control of the study Now we have funding and we are looking for ways to complete this."

olonial

DISCOUNT LIQUORS

543 Main Street, Southbridge, MA . Wine Tasting Every Saturday

LABOR DAY HOURS 9AM-10PM • Prices Effective thru Labor Day

LABOR DAY SALE

WINE All Wine Prices Net • All Wines are 750ml unless otherwise specified Harbor Town Sauvignon Blanc\$8.99 Cupcake Vineyards All varietals\$8 Mark West Pinot Noir\$9.99 Rex Goliath All types\$7.99 The state of the s

CHECK OUT OUR WINE BLOW OUT SALE!!! BEER
BOMBER SPECIAL
Purchase 4 Bombers and reserve a 10% discount! Includes: Clown Shoe's Tramp Stamp, Sam Adam's Cincleffook, Bear Republic XP Pale Ale, Stone's Arrogant Bastard and many, many, more!

LIQUOR

3 Olives Vodka A. 11 1 1 2 Vodka 1 1 7 5 1 9 9 9 Russian Standard Vodka 1 1 7 5 \$19.99

Russian Standard Vodka 1.75 \$21.99
Malibu Rum 1.75 \$24.99
Lady Bligh Spiced Rum 1.75 Aner S10 MIR \$5.99
Ed Harvey Silver Tequila \$16.99
Jose Cuervo Gold Tequila \$22.99
Tanqueray Gin 1.75 \$32.99
Canadian Mist 1.75 \$16.99
Wild Turkey American Honey 1.75 \$29.99
Kahlua 1.75 \$31.99
Janermeister 750 \$31.99

Friend us in facebook! For contests, sales & tastings

The project is scheduled for completion by September 2013.

Northbridge received a matching grant of \$45,000, which is part of the \$780,000 of the Massachusetts Historical Commission is total funding for the year. They are part of 21 projects for the Commission this year.

The Building, Planning and Construction Committee will oversee the restoration project. The McGinley Kaslow Association will provide oversight for the project and will assist in the bidding process and contract administration.

The Building, Planning and Construction Committee will oversee the restoration project. The McGinley Kaslow Association will provide over-sight for the project and will assist in the bidding process and contract administration.

Bechtholdt will be the local project coordinator for the Massachusetts Historical Commission funding component.

The project consists of 11 different items. Prince of the project consists of 12 different items. The project consists o

replacement."
Bids for the non-window work closed on Friday, Aug. 24, although the winner of the bid will not be announced for a few weeks, according to Bechtholdt.

Adam Silva may be reached at 508-909-4050 or by email at asilva@stonebridgepress.com.

Antiques & Collectables, Glassware, Pottery, Pyrex Bowls, Flgurines, Jewelry, Paintings, Knives, Old Photos & Post Cards, Antlers, Marbles, Comic Books & Old Magazines, Milltary Items, Old Pins, Old Toys & Models

Please call Rick & Laurie - 508-917-8343 Suying anything old & entire collec CONTRACTOR !



508-949-0971

Heroes

FOUND HERE!


Uxbridge Auto, Inc. 📴 2011 Hyundai Elantra GLS 2008 Ford Fusion SE 2007 Honda CRV 2010 Honda 2006 Kia Sportage Civic LX Sedan 4WD, 83,500 miles Grey, 11,600 miles White, 59,100 miles \$258/mo \$213/mo \$249/mo \$198/mo \$234/mo 2010 Chevy Impala LS Silver, 59,500 miles 2009 Toyota Matrix AWD 2009 Buick 2010 Chrysler 2011 Hyundai

Each \$1,000 of down payment Sales. Service. Rentals. State Inspection

\$161/mo 187 North Main Street, Uxbridge. Contact Russ Rosborough at 508. 278. 6672

Grey, 35,800 miles

\$228/mo



Accent

Grev. 29,800 miles

\$205/mo



Black, 50,200 miles

\$205/mo

TO PLACE A RETAIL AD:

Sebring Touring, 30,500 miles

\$190/mo

RETAIL ADVISIONS REPRESENTATIVE 1:3 Lemoine 1:800-3:7-9898, Fig. 163 llemoine@stonebrid_epr..... com

TO SUBSCRIBE OR FOR SUBSCRIPTION SERVICES.

BLOW TO E VALLEY TO UNE k >> Pr n >> (508) 909 4103 kjohnston@stonebridgepress.com.

TO PLACE A CLASSIFIED AD.

CLASHED E PRESENTATION TARA KING (508) 909-4111 Classifieds@tonebridgepress.com

TO FAX THE TRIBUNE: CALL (508) 234-7506

TO PRINT AN OBITUARY:

EMAIL: atremblay@stonebridgepressecom OR send to Blackstone Valley Tribune, PO Box 90, Southbridge MA 01550

TO SUBMIT A LETTER TO THE EDITOR:

EMAIL: aminor@stonebridgepress.com Oll send to

Olt send to Blackstone Valley Tribune, PO Box 90, Southbridge MA 01350 TO SUBMIT CALENDAR ITEMS:

EMAIL: atremblay@stonebridgepress.com OR send to Blackstone Valley Tribune, PO Box 90, Southbridge MA 01550

STON-BRIDGE PRISS PHOTO POLICE
by conventing winted hintly of enapsper, Sanche also Press advances that a fixed
modern bearing and allow one of the reliable production and of the enapsper and the public fixed some of the public fixed
prison shown if the public fixed some to the
prison of the enapsemper, and was to the
place of an enapsemper, as well as made and
like one. They was also be not enable from
the state of the public fixed some fixed to the public fixed
that the public fixed the public fixed to the public fixed th

OPERATION DIRECTOR
JIM DINICOLA
(508) 764-6102

ADVERTING MASSER
JESS ASSTON
(508) 909-4104
jashton@stonebridgepress.com

S TONEBRIDGE PRESS PUBLICATION

I PLINE STAFF DIRECTORY

PRINE G. CHIRSON
(500) 909-4101

franké toothridgy rom crom

production (500) 909-4105

production (500) 909-4105

MADAM MINOR (508) 909-4130 restonebridgepress CHIEF FRANCIAL CORRESPONDED (508) 909-4102 rtrendblay@stonebridgepre

The Blackstone Valley Tribune (USFS 024473) is published weekly by Stonebridge Pres Scale Sim St., Southbridge, MA 01550 Periodicals postage Md at Southbridge, MA 01550 Periodicals postage DOSTMASTER: Send addies schanges to the Blackstone Valley Tribune, P O. Box 90, Southbridge, MA 01550.

TRIBUNE ALMANAC

OUOTATION OF THE WEEK

"This is not an appropriate use of town equipment. Don Bourque should be asnamed of himself."

Douglas Selectman Jeffrey LaPorte, commenting on fire trucks used at an EMS Appreciation Night recently held by state representative condidate Don Bourque.

OPEN TO CLOSE

Northbridge Town Manager (508) 254-2095 Northbridge Town Clerk (508) 234-2001

Northbridge Middle School, Pleasant Street, Whitinsville (508) 234-8718
Northbridge Elementary School, 87
Linwood Ave., Whitinsville (508) 234-

Linwood Ave., Whitinoville (508) 284-6254
Northbridge High School, Linwood Avenue, Whitinsville (508) 234-6221
Balmer School, Croscent Street,
Whitinsville (508) 234-8161
Granmar & Primary Schools, Cross
Street, Whitinsville (508) 224-8466
Special Education Department 87
Linwood Ave Whitinsville (508) 234-8701
Douglas Town Manager
(508) 476-4000, ext. 101
Douglas Town Clerk
(508) 476-5000
Douglas Town Clerk
(508) 476-5000
Douglas Schow Clerk
(508) 476-5000
Douglas Schow Clerk
(508) 476-5000
Douglas Itementary School, Gleason
Court, Douglas (508) 476-5382
Early Childhood Center, 28 Depot St.
Douglas (508) 476-4035
Special Education Department, 29
Depot St. Douglas (508) 476-4035
Special Education Department, 29
Depot St. Douglas (508) 476-4035 Depot St. Douglas (508) 476-4035 Uxbridge Town Manager (508) 278-8600 Uxbridge Town Clerk (508) 278-3156 Uxbridge High School, 62 Capron St Uxbridge (508) 278-8633 Taft Elementary School, 16 Granite St., Uxbridge (508) 278-8643 Whitin Intermediate School, 120 Granite St., Uxbridge (508) 278-8640 Special Education (508) 278-8654 Veterans Agent (Northbridge, Douglas, Ron Tetreau (508) 234-9808

- REAL ESTATE -

DOUGLAS

DOUCHAS
\$500,000.77 Locust St. David and Susan
Lheureur to Agmieszka and Grzegorz
Podstawka.
\$150,000.14 Davis St. Ruth E Vecchiene
Trust and Coopertown Restly Trust to
JMT Fast Brooffield LLC.
883,50.11 3N orthweet biann St. Janice
G Marsh and David R. Cullinan Esrate to
Gregory Beauchamp.
\$162,000.38 Weet St. James M. Andrew
C. and Jennifer Ana Baca to Robert Louis
Martin III

UXBRIDGE

UXBRIDGE

\$210,000, 12 Highness Drive, Cynthia M. Hebert and Steven M. Lord to William J. and Cathy L. Oliver

\$93,900. 38 Mendon St. Federal
National Mortgage Association, Fannie
Mae and Harmon Law Offices PC to
Joseph and Beth Hickes

\$5,000. Brookside Drive, Louis D.
Deruisseaus Trust, Karen M. Sherlock
Trust, Karen M. Sherlock
Trust, Karen M. Sherlock
Brookside Realty Trust to Vincelle LLC.

\$110,000. 38 Rivulus St. Madeleine R
Sears to Genal Investments LIC.

\$191,000. 31 Elm St. Joseph B

McWilliams to Nelissa A. Sabella

\$370,000. 300 Crownshield Ave. Michael
and Patriciae O Dutts to Dean A. and
Jennifer B. Santousovo.

\$370,000. 300 Crownshield Ave. Michael
and Patriciae O Dutts to Dean A. and
Jennifer B. Santousovo.

\$370,000. 300 Cathy Court TTK Real
Estate LLC to Kanneth J. and Kathleen A.
Tawares.

NORTHBRIDGE

\$345,000, 1055 Marston Road, Cathy and William J. Ohver Jr. to David and Susan

Lheureus. \$124,900, 77-81 Ash St. Federal National Mortgage Association, Fannie Mae and Harmon Law Offices PC to Mota Realty

\$175,000, 316 Goldthwaite Road Richard S. Baker to Miguel A and Christine J. Guanipa

S. Baster to Bilguet A and Christine d' Gluanipa. \$155,009, 10 Woodland St. Deborah A. Montgomer; to Christopher Caron. \$20,000, 244-248 Sutton St. Edward C., David H. Lawrence N. and Daniel P. Flamand to Christopher R. Paradis. \$104,900 95 Heritage Drive Unit 35 Building 1, Alex Martin Jr. to Neil D. Polucha.

Polucha. \$140,000, Unit 27, 27 Forest St., Miguel A and Christine J Guanipa to Jeremy Ro

and Christine J. Guanipa to serviny res-Beaupre. \$132,000, 284 Union St. Lucie E. 2nd Lucie Vellee to Raisa V. Miroshnichenko. \$229,000, 385 Linwood Ave., Stephen B. and Susan R. Hebert C. Cristopher P. Bavosi and Lindsey Heerde.

NORTHBRIDGE

Northbridge Town Hall Restoration Project Begins

by Deborah E. Gauthier 10/10/2012



A worker from Fox Painting power washes the eaves of Northbridge Town Hall prior to a upcoming paint job. Photo credit: *Deborah Gauthier*

NORTHBRIDGE, Mass. – The eaves of Memorial Town Hall in Northbridge sparkle after a power wash by Fox Painting over the long weekend.

Fox Painting of Arlington's low bid of \$47,000 won the painting portion of the Memorial Town Hall renovation project. The project also includes masonry repair awarded to Aniceto, Inc. of Milford, with a bid of \$58,300, and window restoration which has not yet gone out to bid.

Memorial Town Hall is listed on the State Register of Historic Buildings.

Voters last May approved \$635,000 for the project, the bulk of that for window restoration. The Massachusetts Preservation Projects Fund through the Massachusetts Historical Commission provided a grant of \$45,000.

Mark Pepas, his brother Henry and nephew Henry Jr. manned hydraulic lifts set up on two sides of Town Hall on Saturday morning. In addition to power washing the trim, they took out rotted sections, which will be replaced with South American mahogany, Pepas said.

Because it's an historic building, and being renovated with the help of Massachusetts Preservation, everything must be very specific to the original condition of the building, Pepas noted.

"They're still researching what the color of the trim will be," he said. A piece of trim is currently in the hands of Massachusetts Preservation where they are peeling every coat of paint ever used until the original color of the building is revealed.

Pepas said his part of the project will take about three weeks to complete.

PHOTO ALBUM

Northbridge Town Hall Power Washed

Photo credit: Deborah Gauthier

















NORTHBRIDGE

Northbridge Awards Contract For Work On Town Hall Windows

By Deborah E. Gauthier News 12/07/12



Campbell Construction was awarded a contract to restore windows in Memorial Town Hall in Northbridge. Photo credit: *Deborah Gauthier*

NORTHBRIDGE, Mass. – Campbell Construction, with a bid of \$425,300, was awarded the contract to do the window restoration work as part of the renovation project at Memorial Town Hall in Northbridge. The Northbridge Building, Planning and Construction Committee made the decision Thursday night.

Voters approved \$635,000 for the project at the spring town meeting last May.

Memorial Town Hall, listed on the State Register of Historic Places, received a matching grant of \$45,000 for window restoration. The grant comes from the Massachusetts Preservation Projects Fund through the Massachusetts Historical Commission.

An assessment of the building's exterior needs and a survey of the windows was conducted in 2011 by McGinley Kaslow & Associates Inc. for \$29,000. Of that, \$15,000 was a matching grant from the Massachusetts Preservation Projects Fund.

The windows will be removed and repaired offsite over the winter, Town Planner R. Gary Bechtholdt II said.

Campbell Construction was the lowest bidder on the project. Other bids were submitted by Kroneberger & Sons for \$436,000 and Vereika Construction for \$466,400.

The painting and masonry portions of the project are nearly complete, Town Manager Theodore Kozak said. Those bids were awarded to Aniceto Inc. for masonry and flashing work for \$63,340 and to Fox Painting for painting and carpentry for \$59,937.

The plan is to use the remaining \$46,708 for first-floor storm windows, Kozak said.

Highway Superintendent Robert Van Meter suggested a meeting with town employees to emphasize the project's safeguards.

"It's a really clean process," said William Moore, project supervisor for Campbell Construction.

Each batch of windows will take eight to 10 weeks to complete. With the ongoing work, parking will be limited at Town Hall.

Much of the painting and masonry work is already done. Aniceto Inc. did masonry and flashing work for \$63,340, and Fox Painting did the painting and carpentry work for \$59,937.

A portion of the funding comes from a matching grant of \$45,000 for the windows from the Massachusetts Preservation Projects Fund through the Massachusetts Historical Commission.



NORTHBRIDGE

Northbridge Awards Contract For Work On Town Hall Windows

By Deborah E. Gauthier

News 12/07/12



Campbell Construction was awarded a contract to restore windows in Memorial Town Hall in Northbridge. Photo credit: *Deborah Gauthier*

NORTHBRIDGE, Mass. – Campbell Construction, with a bid of \$425,300, was awarded the contract to do the window restoration work as part of the renovation project at Memorial Town Hall in Northbridge. The Northbridge Building, Planning and Construction Committee made the decision Thursday night.

Voters approved \$635,000 for the project at the spring town meeting last May.

Memorial Town Hall, listed on the State Register of Historic Places, received a matching grant of \$45,000 for window restoration. The grant comes from the Massachusetts Preservation Projects Fund through the Massachusetts Historical Commission.

An assessment of the building's exterior needs and a survey of the windows was conducted in 2011 by McGinley Kaslow & Associates Inc. for \$29,000. Of that, \$15,000 was a matching grant from the Massachusetts Preservation Projects Fund.

The windows will be removed and repaired offsite over the winter, Town Planner R. Gary Bechtholdt II said.

Campbell Construction was the lowest bidder on the project. Other bids were submitted by Kroneberger & Sons for \$436,000 and Vereika Construction for \$466,400.

The painting and masonry portions of the project are nearly complete, Town Manager Theodore Kozak said. Those bids were awarded to Aniceto Inc. for masonry and flashing work for \$63,340 and to Fox Painting for painting and carpentry for \$59,937.

The plan is to use the remaining \$46,708 for first-floor storm windows, Kozak said.



NORTHBRIDGE

Restoration of Northbridge Town Hall Windows Begins

By Deborah E. Gauthier

News 02/26/2013



Windows of Memorial Town Hall in Northbridge are boarded up while the windows are restored offsite. Photo Credit: *Deborah Gauthier*

NORTHBRIDGE, Mass. – Many of the windows of Memorial Town Hall on Main Street are boarded up, but no one should be concerned.

The second floor windows of the historic building are boarded because the windows have been removed and are being refurbished thanks to \$635,000 Town Hall renovation project approved by voters at Town Meeting last year.

Campbell Construction, with a bid of \$425,300, was awarded the contract to do the window restoration as part of the renovation. The windows are being removed and repaired offsite.

At a meeting of the Board of Selectmen on Monday, Town Manager Theodore Kozak said he expects the windows will be returned in about four weeks.

Second floor windows were removed last week; the company started on the first floor this week. The painting and masonry portion of the renovation project was completed several weeks ago.

Memorial Town Hall, listed on the State Register of Historic Places, received a matching grant of \$45,000 for window restoration. The grant comes from the Massachusetts Preservation Projects Fund through the Massachusetts Historical Commission.



A Campbell Construction worker at Memorial Town Hall measures a window before boarding it up and removing it for restoration. Photo Credit: *Deborah Gauthier*

WINDOW RESTORATION –SCOPE OF WORK

SECTION 08610 - WINDOW RESTORATION

PART 1 - GENERAL

1.1 RELATED DOCUMENTS

The general provisions of the Contract, including General and Supplementary Conditions, and relevant sections of these Specifications, apply to the work specified in this Section.

1.2 SCOPE OF WORK

A. Restoration of windows where identified:

- 1. Paint removal shall be performed under SECTION 02091 PAINT REMOVAL.
- 2. Inspect and repair wood with Abatron liquid consolidant and filler.
- 3. Provide and install replacement wood parts where missing or deteriorated beyond the point where they can receive epoxy repairs, where indicated on the window schedule.
- 4. Re-glaze windows with putty.
- 5. Prep and prime all wood. Finish painting shall be done under SECTION 09900 by the Painting Subcontractor.
- 6. Provide structural reinforcement of sash.
- 7. Provide weatherstripping where indicated.
- 8. Refurbish existing hardware where indicated.
- 9. Provide and install new hardware where indicated.
- 10. Provide and install new sash weights where indicated.

1.3 RELATED WORK

SECTION 02090 – LEAD-CONTAINING PAINT CONSIDERATIONS SECTION 02091 – PAINT REMOVAL SECTION 09900 - PAINTING

1.4 SUBMITTALS

Submit for approval product data and samples of each product.

1.5 QUALITY ASSURANCE

Employ only workers with at least five (5) years documentable experience with use of materials and methods outline herein. Window restoration specialist must have successfully completed a minimum of three (3) similar restoration projects. The

WINDOW RESTORATION 08610-1

5. Weatherstrip: Equal to Spring Bronze by Wm. A, Kilian Hardware Co.

PART 3 - EXECUTION

3.1 GENERAL

- A. Security and Weathertightness: The window restorer shall maintain a weathertight and secure building at all times.
- B. Surface preparation: All wood shall be thoroughly sanded with number 100 sandpaper.
- C. Window Restoration: Inspect and repair all existing deteriorated wood parts. Use wood dutchmen to repair defects greater than 1 cubic inch, use consolidant and filler to repair smaller defects. Remove all putty and prime with linseed oil and reputty. Lightly sand all woodwork to assure good paint adhesion and smooth finish. Prime all woodwork.
- D. General Wood Repair Standards:
 - 1. The following standards will serve as general guidelines for the conservation and repair process.
 - a. Replace all finish elements in kind, matching profiles and actual dimensions of the stock and the methods of installation. Under no circumstances shall nominal sized lumber be substituted for any existing more fully sized lumber. All exposed woodwork shall be Honduran mahogany.
 - b. Prime and backprime all architectural and trim elements.
 - c. Take measures to prevent chronic maintenance problems, such as allowing for good ventilation and air circulation, positive drainage of water, etc.

3.2 MATERIALS PREPARATION

- A. Mix and prepare painting materials in accordance with manufacturer's directions. Apply only in atmospheric conditions as directed by the manufacturer's instruction.
- B. Store materials not in actual use in tightly covered containers. Maintain containers used in storage, mixing, and application of paint in a clean condition, free of foreign materials and residue. Do not store paint materials inside the building.
- C. Stir materials before application to produce a mixture of uniform density, and stir as required during the application of the materials.

WINDOW RESTORATION 08610-3

3.3 EPOXY WOOD CONSOLIDATION AND PATCHING

- A. General: All epoxy materials to be as manufactured by Abatron, Inc. 33 Center Drive, Gilberts, Il 60136 Tel. (708) 426-2200.
 - 1. Wood Consolidant: Liquid Wood as manufactured by Abatron, Inc.
 - 2. Structural Adhesive Putty: Wood Epoxy as manufactured by Abatron, Inc.
- B. Proportioning of Mix: Follow the directions of the manufacturer explicitly with regard to proportioning and mixing of epoxy components.
- C. Addition of Fillers: Follow the directions of the manufacturer explicitly with regard to the addition of either microfibers or microballoons to the epoxy mix. Addition of fillers may be necessary if the epoxy mix is to be used as patching and filling compound.
- D. Use of Epoxy Consolidants: Drill 1/8" diameter holes diagonally into deteriorated or punky wood approximately I" on centers both ways in staggered row, and to sufficient depth to penetrate sound wood. Apply consolidant by injecting it into each hole with a plastic squeeze bottle until absorption ceases.
 - In vertical or diagonal members, begin at top and work downward; in horizontal members begin at one end and work across member. On window sills, it may be possible to brush apply epoxy consolidant onto sill until absorption stops.
- E. Use of Epoxy Patching Compound: Remove all debris from areas to receive patching compound. Remove all paint from wood surfaces. Use patching compound only to fill holes and cracks less than 1/2" wide. Apply patching compound with putty knife, forcing it firmly into holes and cracks. Do not strike off compound flush to surface, leave slightly protruding. Plane, shape and sand all consolidated wood elements to conform to original profiles and shapes as closely as possible.

END OF SECTION 08610

WINDOW RESTORATION 08610-4

Task III - Window Restoration/ Weatherization Project

Northbridge Memorial Town Hall

Northbridge, Massachusetts



Historic Photograph of Northbridge Memorial Town Hall, ca. 1899

Northbridge Memorial Town Hall

Window Restoration/ Weatherization Project April 30, 2012 PE

7 Main Street, Whitinsville, Massachusetts 01588

OWNER

Whitinsville, MA Phone: 508-234-2447 Fax: 508-234-0814 Town of Northbridge 7 Main Street

Cover Sheet & Drawing List A0.1 - General Notes & Key Plan A2.1 - East Elevation

DRAWING LIST

ARCHITECT



617-625-8901 www.mcginleykalsow.com Somerville, MA 02145 Phone: 617-625-8 324 Broadway

A2.2 - North Elevation A2.3 - West Elevation A2.4 - South Elevation A8.1 - Window Repair Schedule A8.2 - Window Repair Schedule A8.3 - Window Type Elevations A8.4 - Window Type Elevations A8.5 - Window Type Elevations A8.6 - Window Type Elevations

A8.7 - Window Details

A8.8 - Window Details A8.9 - Storm Window Details

Task III Submission: April 30, 2012

GENERAL NOTES:


- 1. Protect the public at all times from potential construction hazards.
- Secure and control access to work area.
- 3. The Contractor shall be responsible for maintaining a weathertight and secure building at all
- 4. The Contractor shall visit the site and thoroughly examine and become familiar with existing conditions including delivery and removal of materials to and from the site.
- 5. The Contractor shall protect adjoining property, public rights-of-way, and the public from dust and construction hazards during the project. The Contractor shall provide, install and maintain protection barriers to ensure public safety. Review requirements of work within the public way (street and sidewalk) with the Town of Northbridge and provide required police details for work within the public way.
- The Contractor shall secure all permits and inspections necessary for the proper execution of the work.
- 7. Work described in either drawings or specification shall be considered part of this contract.
- 8. Field dimensions and dimensional coordination shall be the responsibility of the Contractor. Review field conditions that differ from Contract Documents with Architect prior to proceeding
- 9. Sections and details apply to all similar conditions unless otherwise noted.
- 10. Materials referred to on drawings and details are new unless noted as existing. Where work is described as "new" or "replacement" the contractor shall remove and legally dispose of existing material. Submit manifest to document legal disposal.
- 11. Restore any damage to building or site caused during construction to its condition prior to the start of construction. Contractor shall photographically document existing conditions and note areas of existing damage.
- 12. Control noise. Contain all dust and legally dispose of all construction debris and material removed that is not salvaged for reference or reuse. Conform to all City construction

- 24

- 13. While the Drawings are generally produced at conventional scales, written dimensions supercede scale. Dimensions given are approximate, and do not relieve the Contractor from measuring actual conditions in the field prior to production or ordering of materials.
- 14. Contractor shall carefully review site conditions and submit plan with staging, security and site access shown for review by Owner before construction begins.
- Because of the age of the structure, the contractor shall assume that all painted surfaces include lead paint
- 16. At the completion of all work, the Contractor shall remove all construction debrits and material and repair damage caused to the sile during construction. All paved areas shall be cleaned to return to pre-construction condition.
- 17. "Requests for Information" RFI's are a normal and expected part of the construction process. In submitting an RFI, the Contractor shall also submit a recommended detail or solution. The Contractor shall also indicate if the Contractor feels that the recommended detail or solution is a proposed increase to the contract sum.



MAIN STREET



1616.00 4/30/2012 WJP WCK Reviewed By: Project No: Drawn By:

 \P

 \blacksquare

 \blacksquare

1

۵


McGinley Kalsow & Associates, inc.

P.O. Box 4524; M.A. 0.2.14; e.mcgialis kalsow.cur 24 Broadway, 9 o m c r v i l l c .

NOTES & KEYPLAN GENERAL

SITE KEY PLAN

1/32"=1'-0"






Northbridge Memorial Town Hall

7 Main Street Whitinsville, MA 01588 Task III Window Restoration/ Weatherization

4/ 30/ 2012 WJP WCK 1616.00 Reviewed By: Project No: Drawn By:

McGinley Kalsow & Associates, Inc.

WINDOW RESTORATION EAST ELEVATION





Northbridge Memorial Town Hall


Window Restoration/ Weatherization 7 Main Street Whitinsville, MA 01588 Task III Window Bestersfract W 4/30/2012 WJP :: WCK 1616.00 Reviewed By: Drawn By: Project No:

MK McGinley Kalsow

14 Broadway, P.O. Box 4524 omerville, MA 0214 7.625.8901-ww.megoneykalsow.co

WINDOW RESTORATION NORTH ELEVATION

A2.2






Northbridge Memorial Town Hall

7 Main Street Whitinsville, MA 01588 Task III Window Restoration/ Weatherization

4/30/2012 WJP WCK 1616.00 Reviewed By: Project No: Drawn By:

McGinley Kalsow & Associates, Inc.

WINDOW RESTORATION WEST ELEVATION





Northbridge Memorial

Window Restoration/ Weatherization Town Hall

7 Main Street
Whitinsville, MA 01588
Task III
Wisden Bastrand 4/ 30/ 2012 WJP WCK 1616.00 Reviewed By: Drawn By:

324 Broadway, P.O. Box 4524 Somerville, MA 0 2 14 517.625.8901 - www.mq.role/calcow.com

WINDOW RESTORATION SOUTH ELEVATION

A2.4

	EFF. - LEST ERANTON - LANDON # I OR EAST ELEANTON - SANDON # I OR EAST ELEANTON - SOLT = WANDON # I OR E	- REWOVE. CURRENT WINDOW & REPLACE #* ORIGINAL WINDOW STORED IN ATT METER PERSURIESO REPAIRS ARE MADE, REPAIR ALL JOHTS AND CONSOLIDATE				REMONE PLASTIC AND DUCT TAPE INTERIOR STORM REMONE PLASTIC AND DUCT TAPE INTERIOR STORM	REIONE PLASTIC AND DUCT TAPE INTERIOR STORN, REMOVE OLD SEALANT AND CAULK CONDUIT THRU SILL	REMOVE PLASTIC AND DUCT TAPE INTERICII, STORM, REMOVE OLD SEALANT ANI CAULK PIPES THRU BOTTOM RAIL	REPLACE 8" SECTION OF PANEL MOLDING	REMOVE SCREWS HOLDING UPPER SASH FIXED REMOVE WOOD BLOCKINS, AT UPPER IASH TOP RAIL, REMOVE SCREMS HOLDING	JPPER SASH FIXED REMOVE PLASTIC PANEL AT LITE		Edding unes can in any	PERIODE OFFER SASPIBLERS FRENCE PLASTID & WOOD STORING (3)	REMOVE WIND PANEL AND VENT PIPE. REMOVE PLINING AND WINDS STIGHMS (3)	REMOVE PLASTIC AND WOOD STORMS (3) REMOVE PLASTIC & WOOD STORMS (2)			REMOVE WHES FROM INTERIOR AND EXTERIOR					
	REMOVE ALLEMINUM EXTERIOR SILL COVER												#										·	
	HRAZ + RZAJÐ MOFFI 3HAT 3VOMBA									H	ᇤ .					. #			-					
	REMOVE SCALE AT HOLDING LIPPER SASH 7: CED		1						-	8	g , .			11										1.0
	(AID) SWERDS NOTE STORESTIM WEIN		1						8	4	- - -	CC (Z)							1.		ŀ			
	B REATTACH EXTERNOR WORD WOLD	•	. 8	28									88	11							Ы			
	HEAZ RALUCHIO TA 90T2 ROURITIYI BRITINI 32)AJEBR	4		.	1		Ŀ		•	1	11.		-	11							H			2.
	REPLACE 3 SECTION OF 1/4 ROUND EXTERNOR BRICK MALOLD AT CIRCULAR ASH	2			1					1	11.		-	11		1					Ŀ			·
	A MOLD (Cty) ✓ MOLD (Cty)		V (3)		1					1	11.	•	-	11.		1	1		1	1.	1			
	REPLACE BOTTOM 8* 0F 1/2 ROUND EXTERIOR ><		. ×				'		4	1		•		-		1			1		1	1.		
	SEAD + EXTERIOR STOP (0x) SEAU E BOTTOM 8 · OF JAMS BETWEEN PARTING SEAD + EXTERIOR STOP (0x) SEAD + EXTERIOR STOP SEAD + EXTERIOR STOP (0x) SEAD + EXTERIOR STOP		. W(2)					•	1			•	1	11.	•	#	1	1					1	
	CONSOLIDATE EXTERIOR SLL - 2 SLLS AT E00J, E00S.	-	. >	. 3	1		·		>	4			>	11:	-	1					,			
	(KX) RAB WITHUM BETTORWENDER 30 A JEEP 3	- 1	1	Э:					4	4		·	4	11:		11						1		
-	REPAIR LOWER SASH BOTTOM RAIL - REPAIR MARTINSE + TEMON JOINTS		-	- '				-	-	-	11.		-1						Ľ		•	1	1	_
	REPAIR LOWER SASH BOTTON RAIL - CONSOLIDATE (Ob)	-	1		(2)		H	•	-1	5(2)	\$(2)	SC)	. 5	9			1		H				ŀ	4
PEPAID WOOK OFFICE	JIAR MOTTOB HEAR BOWLD STAJEBR		. 6				-	-	4					11.				1			ľ		H	4
SOU ABOUT	REPAIR UPPEIL SASH WE SASH MEETING RAIL (CLY)		+	(1)	1		'		1		11.		, 60			11	1	1			1	1	H	4
GEBAID	BENTACE UPPER SASH MEETING RAIL (Op.)		+		1				1	4	1 1	•	-	1	-	-	1	1				1	1	4
	ME® BOLLOW 210P	2	+	- 1	1	111	Н		4	+		-	1	1	2		1	1	1	-	ľ	1		4
	90T2 30I2 V/JV 25	*	8	91		88			8	2	000		57.5							+	'	1		-
	(AIA9-YD) SOA36 SHITAA9 WUN	- 1	L (4 path)	L (2 pair)		L (1 part)	L (1 pair)	L (1 palr)	L (4 pair)		Lig pain Lig pain		L (4 pai)	1 2 13	1/2	L (2 pair)							Ľ	_
	REPLACE BROKEN + MISSING GLASS LITES (DIY)	K (3)		E 8	C) 4			•	K (2)	×	× × ×	K (2)	6 5	N (2)	K (4)	£ .						1		1
	REMOVE, REGLAZE + PUTTY ALL GLASSE LITES OF SASH	7	, -	-		. 7 7	-	7	7	7	2 2 2	-	-	2 7	7	7			7			3 3		3
	NEW SASH LIFTS (1 PAIR PER BOTTOM RAIL)		H (2 patr)	H (2 pair)	T (2 part)				H (2 patr)		H (2 pair) H (2 pair)	H (2 pair)	H (2 pair)	H (2 par)	H (2 pair)	H (2 pair)								*
	NEW SASH CHORDS, ATTACH CHORDS TO SASH	- 1	. 6	o c	Ħ	. 00	ø	G	o		0 0 0	9	9 0			9 9					1		1	7
	REMOVE & RE-CALLK ENTINE PERIMETER BETWEEN THE SHOCK MOLD 4 MASONRY	u.	L L	12. 14		u u u u	u	u.	u	ıı	u u u	u.	u u	u 11.	u			u.			-			·
	MEN SYCH FOOK OP		E 46	E(2)		· 60 .		E(1)	E (4)	E (2)	0 0 0 0 0	6.03	E 6	£ (2)	£ (2)	E(2)							£ (1)	
	PONNT/ STAIN INTERNOR SILL	0	0	6			۵	۵	٥	0	000	٥	0 0	ه ه	۵	م د						0	٥	۵
	I-MUT INTERIOR SASH, SASH JAMIB, STOPS, + PARTING	٥	0	0	,	. 000	O	U	o	U	000	u	O C	00	υ	1 10	. 0					30	0	υ U
	MIRT + , LIR. HZAZ ODCIN ROBRITZA TRIMA	00		60 0	000	, as as as	80	60	80		m m m	89	60 65	0 00	80	m m		m	00	00	80	0	Ш	80
	HERE ACE EXISTING SASH W/ HISTORIC REPLICA SASH				1			,	_								A A	ALT #2	ALT#2	ALT #2	ALT#2	ALT #2		ALT#2
	WOKINIW MAOTS WAN #	ALT #1	ALT #1	ALT #1		ALT #1 ALT #1	ALT#1	ALT #	ALT#1	ALT#1	ALT &	ALT #1	ALT#1	ALT#1	ALT #1	ALT #1	ALT #1	1						4
	MY.	至 8	2 00	≪ α	ETA	E 2 2 >	Σ	Σ	9	a	4 4 4	4	80 L	m ×	ш	w w 2	zz	zz	z	zz	z.	z	Z	z
	STATUS	REPAIR .	REPAIR	REPAIR	ETR	ETR REPAIR REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	HEPAIR REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAIR	REPAR
	WIN NO.	E001	E003	E004		6008 6008 6009 6010	E011	E012	NDD1		NOD4 NOD5	9000	N007		N011		N015				N021			



Task III 7 Main Street Whitinsville, MA 01588 IlsH nwoT Northbridge Memorial

AND

4/30/2012 WJP 7: WCK Drawn By: Reviewed By: Project No:

WINDOW REPAIR SCHEDULE

																	-		_	-	_		
	E. F.				REMACE 18" OF STAFFALASTER BEAD, REATTACH QUARTER RQUND, 8 CUING AT INTERIOR REMACE & REPLICATE 8 FEET OF BROWEN ARCHITECTURAL, STOP TRIM						REBILD ENTIRE BOTTOM JASH TO REPLICATE HISTORIC, REMOVE & DIGNOSE OF MOTORIZED DAMPER MAD PARELS REPLACE PAREL WITH INSILATED PAWEL + PAINT	CONSOLIDATE ROTTED TOP RAIL UPPER INSH (1)			BENDUE CASH DHE CAND DEADANT TO CILL HOLES	I THE LIGHT OF THE DEMONSTRATE LIGHT LIGHT	REMOVE POLY WITH WOOD FRAME STORM (Z)	PERIONE PULY WITH WOOD PHAME SLIGHM (3) & INSECT SCREEN	REPAIR STUCCO AT EXTERIOR, CAULK JOINTS, AND PAINT REPAIR STUCCO AT EXTERIOR, CALLIK, COINTS, AND PAINT	REPAIR DIVICO AT EXTERIOR, CAULK JOINS, AND PAIR!	FEMALE STOCK ON EXTERIOR, CROEN JOHN S. AND PAINT		
	REMOVE ALUMINUM EXTERIOR SILL COVER	•							tt -			- 2	٠	. 2	u u		11						
	HRAR + REAJO MORT 39AT 3YOM3R					14		w				#			· #								
	8	٠,		-			,	Ť						, ,							١.		
	REMOVE SCREWS HOLDING LIPPER SASH FIXED	١,	<u> </u>	-:		1	(2)	+		_	١.		1.	1	<u> </u>		1.1			H.	H		
1	NEW INTERIOR STOP SCREWS (CLr)	-		\dashv		+	8	+	+		\vdash		+		H	H	H	H	H	1	H		
	REATTACH EXTERIOR STOPS/ BRICK MOLD	-	-			-	+	+		•	1			**	11	11	11	1		1	H		
	HEA2 RAJUDRID TA 90TZ RDIRETES SATINE 30A J93F ₹	Æ					1	1	1	- 1		2		1				1					
	MEPLACE 3 SECTION OF 1/4 ROUND EXTERIOR BRICK MOLD AT CIRCULAR SASH	2		ė			•					8						1					
	MOLD (Q): OF 1/4 ROUND EXTERIOR BRICK ~ MOLD (Q):	,										60 ×			. -		-						
1	REPLACE BOTTOM 8* OF 1/2 RICHUD EXTERIOR ** MULLION											,		, ,	1.	1.							
	\$ 86AD + EXTERIOR STOP (Gh)!				-	٠,			,	-	١.	(3) M	W (4)		(I) .	11							
	CONSOLIDATE BOTTOM 8* OF JAMB BETWEEN P.IRTING	٠.	>		>	>	>		> .				> >	. >	>>	1.		. ,	1.	H.	H		
	CONSOLIDATE EXTERIOR SILL - 2 SILLS AT E003, E005,	- 72		-			+	+		9	\vdash		+	1	H	H	H		+	+	Н		
1	(4/D), RAB WITHUM GETTOR-WENCHE BOALFIELD			4			1	+		-		0.(2)	+	7	11.	1	1		1.	1.	H		
1	REINUR LOWER SASH BOTTOM FAIL - FLEPRIR MORTISE + + TENDY JOHN 7.			-		•	4	1	1		-: :	-	-		1	1		Н		1	Ц		
	TEPRIR LOWER SASH BOTTOM HAIL - CON'NOLIDATE (√LD) ↔					•	1			1			•	. 0	1								
NOLL	REPLACE LOWER SASH BOTTOM FIUL.		14	1	,										-	·				. .	H		
REPAIR WORK DESCRIPTION	WELVIR DIFFER SASH W. SASH MEETING RAIL (CDy)	,	-				-	8							1.	1	. 50						
IR WOR	2						-		٠,٠			©			†. †.	1.	1.			١,	1.		
RFPA	THE PLACE UPPER SASH MEETING RAIL (502)	Z						1							١.	1.							
	NEW BOTTOM STOP	25		+		+		+	+	M				+	H	H	+	Н		H	Н		
	MEW SIDE STOP	-	0	2	5			-	5		2	6	22			100			1	1	1		
1	NEW PARTING BEADS (Chi-Furir)		L 2 par	L (2 pair)	1 (2 p.ir)	L (2 p.m)	L (2 pur)	L (Z Dom)	1 (2 part)	L (2 pan)	L (2 part)	L (4 part)	L Part	. 0	L (2 part)	L (2 p.m	. 5	((2 p ii)		-			
	MEPLACE BROKEN + MISSING GLASS LITES (Oty)		-		× (2)	K (1)	. :	î.	(Ω).		(4)	K (3)	. (S)	K (4)	(S) (S)	(6)	. 6						
	7	7	-,	-	-	-	-	,		-	٦,	-	-		,,,					١,			
	HEROVE, REGLAZE 1 TUTTY ALL GLASS LITES OF SASH		9	H (1 pair)	(m)	H (1 pur)	Gent	bari	H (1 par)	Oall)	prair)	H (2 pair)	(1600	- China	City City	1	1	part)	+	+	H		
	NEW SATH LIFTS (1 PAIR PER BOTTOM RALL)		HÜF	H	H (T yar)	Ę.	HC pag	H (1 par)	ž.	H (1 pair)	H (1 pai)	H (2	H (2 pm)	HO	H (2)	П	. 00	H @ pair)	1	1	Ц		
	NEW SASH CHORDS, ATTACH CHORDS TO SASH	٠	9	9	ø	O	0 1	9	υ.	9	φ.	9	. 6	. 6	00	0 0		9		1			
	REMOVE & RE-CAULK ENTIRE PERMIETER BETWEEN		-	u.		ш.		-	u u	<u></u>	u.					u. u		-			-		[
	MEW SASH LOCK (Chy)		E (1)	E(1)	E (1)	E (1)	E (3)	6	E(I)	E(I)	E(1)	E (4)	E (2)	. 10	9.6	3 6	. 6	E (2)					
	PAINT; STAIN INTERIOR SILL	۵	_	۵	۵	+	۵ ۵	+-	۵۵	٥	٥٥			$^{+}$	-	11	++	٥			H		- 1
	0 BEVD	ı.	(3	ı,	U	υ υ	0 0	٥	00	U	υu	0	00		00	00		0			1		
	DNITRAY + ,290TZ , BMAL HZAZ HZAZ HOIRISTNI TNIAY	80		80	80	8	80 6	-	en en	80	8 80				80 80	80 80			8 8	80 50	H		ļ
	PAINT EXTERIOR WOOD SASH, SILL. + TRIM		-	-	\exists	+				$\overline{}$	-		+	+	H	H	H		#2	#2	H		
	A REPLACE EXISTING SASH W/ HISTORIC REPLICA SA 21			-		5	· ·	-	5 5				= =	-	5 -	2 5	1		ALT #2 ALT #2	ALT.	H		
	ж ием этоям мисоом	ALT #1	ALT #1	ALT#1	ALT #1	ALT #1	ALTA	7	ALT#1	ALT #1	ALT #1	ALT #	ALT#1	ALT#	ALT #1	ALTA	TIV	1			H		
	TYPE	Ŧ	O	O	0	O	0 0	د	ده	0	FT BT3	60	A (SIII)	E V	₩ w	w u	E	-	9 9	9 8	ETB		
	STATUS	NEW	FEPAIR	REPAIR	REPAIR	REPAIR	REPAIR	IC PAIN	REPAIR	REPAIR	REPAIR	EPAIR	EPAIR	EPAIR	REPAIR	EPAIR	TR	EPAIR	T E	R R	12		
	Will No. 5	WO01 N	WDD2 F	WOO3 R	W004 R	- 1	WOOE R		WOOS R	WO10 R	WO12 E		11					1 1					
	, s	×	×	×	×	3	≱ 5	£	¥ ¥	3	3 3	8 8	8 8	8 8	S007	18 8	B ŝ	8	8 8	ଜାଛ	8		





7 Main Street Whitinsville, MA 01588 Task III Window Restoration/ Weatherization IlsH nwoT Northbridge Memorial

4/30/2012 WJP :: WCK Date: 4/
Drawn By:
Reviewed By:
Project No:

MK & Associates, in SA Associates, in SA Brook as Property 134 Brook as Property 19, 0, 0x 42248 Son revisite, Mr. 02149 6170218901 www.mc.jaleysistow.com

WINDOW REPAIR SCHEDULE







IlaH nwoT Northbridge Memorial

7 Main Street Whitinsville, MA 01588 Task III Window Restoration/ Weatherization


4/ 30/ 2012 WJP Date: 4/
Drawn By:
Reviewed By:
Project No:


WCK 1616.00

MK & Associates Inc. 324 Broadway, P.O. Box 45246 5 om erville, MA 02143 517.62 7901-v meginleyka nw.com

WINDOW TYPE ELEVATIONS

A8.4







IlaH nwoT Northbridge Memorial

Task III Window Restoration/ Weatherization 7 Main Street Whitinsville, MA 01588

Drawn By:


4/30/2012 WJP WCK Reviewed By:

1616.00 MK McCinley Kalsow Project No:

324 Broadway, P.O. Box 45241 Somerville, MA 0214. 617.621 #901-wax.meginis kalsaw can

WINDOW TYPE ELEVATIONS

A8.6



DOCUMENTATION OF JOB CREATION STATISTICS

The following information is provided based upon the Weekly Payroll Records Reports & Statement of Compliance received.

- During the project period **Campbell Construction Group**, **LLC** employed five (5) workers classified from *Laborer Semi-Skilled to Carpenter*; totaling 658-hours / (22-weeks)
- During the project period **Homer Contracting Inc.** employed three (3) workers classified as *Painters*; totaling 112-hours / (5-weeks)
- During the project period **A-Best Abatement, Inc.** employed seven (7) workers classified from *Worker to Supervisor*; totaling 360-hours / (3-weeks)





